

Island Complex Murray Road Remedial Design Schedule

ID	Task Name	Duration	Start	Finish	Predecessors
1	Spokane River Metals Sites Planning	82 days	Mon 8/21/06	Tue 12/12/06	
6	Island Complex Remedial Design and Remedial Action	285 days	Tue 9/12/06	Mon 9/17/07	
7	Island Complex Remedial Design	179 days	Tue 9/12/06	Fri 9/18/07	
8	Submit 30% Design Package	12 days	Tue 9/12/06	Wed 9/27/06	3
9	Review of 30% Design Package	55 days	Thu 8/23/06	Wed 12/13/06	8
10	Prepare Draft 80% Design Package	30 days	Thu 12/14/06	Wed 1/24/07	9
11	Review & Comment - 80% Design Package	10 days	Thu 1/25/07	Wed 2/7/07	10
12	Prepare Final 90% Design Package	10 days	Thu 2/8/07	Wed 2/21/07	11
13	Substantive Requirements Process	45 days	Thu 2/8/07	Wed 4/11/07	11
14	Preparation for Public Comment Period	15 days	Thu 2/8/07	Wed 2/28/07	11
15	Public Comment Period	20 days	Fri 3/30/07	Thu 4/26/07	38
16	Prepare Responsiveness Summary	10 days	Fri 4/27/07	Thu 5/10/07	15
17	Prepare 100% Design	15 days	Fri 4/27/07	Thu 5/17/07	15
18	Distribute 100% Design to Stakeholders	1 day	Fri 5/18/07	Fri 5/18/07	17
19	Island Complex Contractor Procurement	41 days	Mon 5/21/07	Mon 7/16/07	
20	Develop RFP	10 days	Mon 5/21/07	Fri 6/1/07	18
21	RFP Submittal Period	15 days	Mon 6/4/07	Fri 6/22/07	20
22	Evaluate Contractor Proposals	10 days	Mon 6/25/07	Fri 7/6/07	21
23	Preliminary Selection of Contractor	2 days	Mon 7/9/07	Tue 7/10/07	22
24	Meet with Selected Contractor	1 day	Wed 7/11/07	Wed 7/11/07	23
25	Final Selection of Contractor or Re-evaluate Options	3 days	Thu 7/12/07	Mon 7/16/07	24
26	Island Complex Remedial Action	45 days	Tue 7/17/07	Mon 9/17/07	
27	Pre-construction Contractor Submittals	20 days	Tue 7/17/07	Mon 8/13/07	25
28	Remedial Action	25 days	Tue 8/14/07	Mon 9/17/07	27
29	Murray Road Remedial Design and Remedial Action	154 days	Wed 12/20/06	Mon 9/17/07	
30	Murray Road Remedial Design	108 days	Wed 12/20/06	Fri 5/18/07	
31	Murray Road Conceptual Design Review	2 days	Wed 12/20/06	Thu 12/21/06	
32	Submit 30% Design Package	25 days	Fri 12/22/06	Thu 1/25/07	31
33	Review of 30% Design Package	10 days	Fri 1/26/07	Thu 2/8/07	32
34	Prepare Draft 90% Design Package	15 days	Fri 2/9/07	Thu 3/1/07	33
35	Review & Comment - 90% Design Package	10 days	Fri 3/2/07	Thu 3/15/07	34
36	Prepare Final 90% Design Package	10 days	Fri 3/16/07	Thu 3/29/07	35
37	Substantive Requirements Process	45 days	Fri 3/16/07	Thu 5/17/07	35
38	Preparation for Public Comment Period	10 days	Fri 3/16/07	Thu 3/29/07	35
39	Public Comment Period	20 days	Fri 3/30/07	Thu 4/26/07	38
40	Prepare Responsiveness Summary	10 days	Fri 4/27/07	Thu 5/10/07	39

