

Figure 6
Island Complex, Murray Road, and Harvard Road North Sites
Remedial Design Schedule

ID	Task Name	Duration	Start	Finish	Predecessors
41	Prepare 100% Design	15 days	Fri 4/27/07	Thu 5/17/07	39
42	Distribute 100% Design to Stakeholders	1 day	Fri 5/18/07	Fri 5/18/07	41
43	Murray Road Contractor Procurement	41 days	Mon 6/21/07	Mon 7/16/07	
44	Develop RFP	10 days	Mon 6/21/07	Fri 6/27/07	42
45	RFP Submittal Period	15 days	Mon 6/25/07	Fri 6/27/07	44
46	Evaluate Contractor Proposals	10 days	Mon 6/25/07	Fri 7/6/07	45
47	Preliminary Selection of Contractor	2 days	Mon 7/9/07	Tue 7/10/07	46
48	Meet with Selected Contractor	1 day	Wed 7/11/07	Wed 7/11/07	47
49	Final Selection of Contractor or Re-evaluate Options	3 days	Thu 7/12/07	Mon 7/16/07	46
50	Murray Road Remedial Action	45 days	Tue 7/17/07	Mon 9/17/07	
51	Pre-construction Contractor Submittals	20 days	Tue 7/17/07	Mon 8/13/07	49
52	Remedial Action	25 days	Tue 8/14/07	Mon 9/17/07	51
53	Harvard Road North Remedial Design and Remedial Action	312 days	Fri 6/22/07	Mon 9/1/08	
54	Harvard Road North Remedial Design	191 days	Fri 6/22/07	Fri 3/14/08	
55	Submit 30% Design Package	30 days	Fri 6/22/07	Thu 8/2/07	36F&80 days
56	Review of 30% Design Package	20 days	Fri 8/3/07	Thu 8/30/07	55
57	Prepare Draft 90% Design Package	30 days	Fri 8/3/07	Thu 10/11/07	56
58	Review & Comment - 90% Design Package	20 days	Fri 10/12/07	Thu 11/8/07	57
59	Prepare Final 90% Design Package	15 days	Fri 10/12/07	Thu 11/1/07	57
60	Substantive Requirements Process	45 days	Fri 10/12/07	Thu 12/13/07	57
61	Preparation for Public Comment Period	15 days	Fri 12/14/07	Thu 13/8/08	60
62	Public Comment Period	20 days	Fri 1/4/08	Thu 1/31/08	61
63	Prepare Responsiveness Summary	15 days	Fri 2/1/08	Thu 2/21/08	62
64	Prepare 100% Design	15 days	Fri 2/22/08	Thu 3/13/08	63
65	Distribute 100% Design to Stakeholders	1 day	Fri 3/14/08	Fri 3/14/08	64
66	Harvard Road North Contractor Procurement	71 days	Mon 3/17/08	Mon 6/23/08	
67	Develop RFP	20 days	Mon 3/17/08	Fri 4/11/08	65
68	RFP Submittal Period	20 days	Mon 4/14/08	Fri 5/9/08	67
69	Evaluate Contractor Proposals	15 days	Mon 5/12/08	Fri 5/30/08	68
70	Preliminary Selection of Contractor	5 days	Mon 6/2/08	Fri 6/6/08	69
71	Meet with Selected Contractor	1 day	Mon 6/9/08	Mon 6/9/08	70
72	Final Selection of Contractor or Re-evaluate Options	10 days	Tue 6/10/08	Mon 6/23/08	71
73	Harvard Road North Remedial Action	50 days	Tue 6/24/08	Mon 9/1/08	
74	Pre-construction Contractor Submittals	30 days	Tue 6/24/08	Mon 8/4/08	72
75	Remedial Action	20 days	Tue 8/5/08	Mon 9/1/08	74



Project: IC RD schedule
Last Updated: Fri 12/22/06

Task Split

Progress Milestone

Summary Project Summary

External Tasks External Milestone

Deadline