## TABLE I SCHEDULE OF TASKS/DELIVERABLES GROUND WATER RI/FS

TASK/DELIVERABLE	DATE
Effective Date	Start
Task I	
Phase I RI Work Plan – Draft	60 days after start
Sampling and Analysis Plan – Draft	60 days after start
Phase I RI Work Plan – Final	30 days after receipt of Ecology's comments on Draft Phase I RI Work Plan
Sampling and Analysis Plan – Final	30 days after receipt of Ecology's comments on Draft Sampling and Analysis Plan
Health and Safety Plan	60 days after start
Task II	
Phase I Field Investigations	In accordance with Phase I RI Work Plan
Progress Reports	In accordance with Agreed Order
Task III	
Phase I Technical Memorandum (Data Report)	60 days after receipt of final validated laboratory data associated with both the completion of Phase I monitoring well installations and the first round of quarterly groundwater sampling
TASK IV	
Interim Action Work Plan(s) – Draft	As necessary
Interim Action Work Plan(s) – Final	30 days after receipt of Ecology's comments
Interim Action Report(s)	30 days after completion of interim actions
Task V	
Phase II RI Work Plan – Draft	30 days after submittal of Phase I Technical Memorandum
Phase II RI Work Plan - Final	60 days after receipt of Ecology's comments on Draft Phase II RI Work Plan

(Continuation – Table 1)	
TASK/DELIVERABLE	DATE
Task VI	
Phase II Field	In accordance with Phase II RI Work Plan
Investigations	
Progress Reports	In accordance with Agreed Order
Treatability Study Reports	In accordance with Phase II RI Work Plan
Task VII	
Remedial Investigation	In accordance with Phase II RI Work Plan
Report – Draft	
Remedial Investigation	60 days after receipt of Ecology's comments
Report – Draft Final	
Task VIII	
Feasibility Study	30 days after submittal of Draft Final Remedial
Technical Memorandum –	Investigation.
Draft	
Feasibility Study	30 days after receipt of Ecology's comments on
Technical Memorandum -	Draft Feasibility Study Technical Memorandum
Final	
Task IX	
Feasibility Study Report -	60 days after submittal of Final Feasibility Study
Draft	Technical Memorandum
Feasibility Study Report –	60 days after receipt of Ecology's comments on the
Draft Final	Draft Feasibility Study Report