

EXHIBIT E
GATX HARBOR ISLAND REMEDIAL DESIGN (RD)
CONSENT DECREE SCHEDULE

November 2, 1999

Written Notification to Ecology with name and qualifications of RD/RA coordinating contractor	Within 10 days after signing of this Consent Decree (CD) by the Court
Draft Supplemental Studies Work Plan	Within 30 days after entry of this CD
Draft Remedial Design (RD) Work Plan	Within 60 days of Ecology's written approval of Draft Work Plan for the Suppl. Studies.
Final Supplemental Studies Work Plan	Within 30 days of Ecology's written approval of Final Draft Work Plan.
Draft Supplemental Studies Technical Memorandum	Within 90 days of receipt of Ecology's written approval of Final Supplemental Studies Work Plan
Final Supplemental Studies Technical Memorandum	Within 30 days of receipt of Ecology's written comments on Draft Technical Memo
Final RD Work Plan Incorporating Supplemental or Pilot Studies Recommendations	Within 45 days of receipt of Ecology's written comments on the Final Supplemental Studies Technical Memorandum
Implement Remedial Design	Within 60 days of receipt of Ecology's written approval of the Final RD Work Plan
Begin remediation of accessible inland TPH hot spots	Within 90 days after receipt of Ecology's written approval of the Final RD Work Plan
Complete free product removal from the site	Within 2 years after receipt of Ecology's written approval of the Final RD Work Plan
Begin confirmation, performance and compliance monitoring of the site	Within 45 days of completing Preferred Corrective Option at the inland accessible areas of the site
Implement contingency plans	Within 30 days of making contingency plan determination.
Ecology will recommend to EPA for GATX to be de-listed from the Federal NPL lists	After completion of the first year of groundwater compliance monitoring
Ecology will review removing GATX from the Confirm and Suspected Contaminated Site Database	After 5 years of completing groundwater compliance requirement
Complete restoration of site groundwater	Within 5 years of implementing Preferred Cleanup Plan/ Contingency Plan Actions on site.