Nuclear Waste Program Performance Measures	Baseline	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 5	Qtr 6	Qtr 7	Qtr 8
Objective 1: Tanks: Reduce environmental threats by improvi	ng Hanford	tank was	te manag	jement to	ensure s	safe dispo	sal of Ha	nford tar	ık
wastes. Target 1: Safe Storage: 2% of pumpable liquid remain	ing in 20 sin	ale-shell	tanks hy	0/30/03	2: 23% re	maining k	w 9/30/0)1	
Output: Adhere to/enforce Consent Decree		l silen	Calles by		23 /0 16) 	<u> </u>	
Outcome: % of pumpable liquid remaining in single-shell tanks.	25%	23%	21.1%	19.3%	17.8%				
Comments: Consent Decree milestone D-001-12V requires the waste v	olume to be i	reduced to	less than	18% (abo		allons) by 9	/30/02. D	OE modifi	ied their
calculation method and have reported they met this milestone (This magreements).	ilestone is rep	orted one	quarter la	te due to	USDOE da	ta collection	n and inter		
Target 2: Safe Storage: 5% of organic-complexed pum	pable liquid:	s remaini	ng in tive	single-s	neli tanks	s by 9/30/ ■	/01.	T	
Output: Adhere to/enforce Consent Decree Outpasses (// of argania numerable liquid remaining in									
 Outcome: % of organic pumpable liquid remaining in single-shell tanks as of 9/30/01. 	13.5%	13.5**							
and 241-U-109) of the five tanks containing organic-complexed pumpa are now considered interim stabilized. Target 3: Retrieval: Approve retrieval demonstration de	,			-	_			ingie-siteii	tariks
 Output: Reviewed Function and Requirements documents from USDOE; Ecology provided comments to USDOE 3/02; comments 6/02. Ecology has initiated discussions with USDOE on Tank Farm Waste Characterization efforts; key to retrieval of tank wastes issues 									
 Outcome: Approved of Function and Requirements documents. Conceptual and 30% design and leak detection development are on going. Retrieval demonstration design activities on schedule for 7/03. 	Target/ Actual 0%	12% 12%	25% 25%	37% 37%	50% 50%	<mark>62%</mark> 62%	75%	87%	100%
Comments: All activities point to meeting target for an approved retrie									
Target 4: Treatment: Issue three major permits by 6/0 Air, Prevention of Significant Deterioration & Dangerou		tate Was	te Treatn	nent Com	plex cons	struction s	start date	of 7/02	(Toxic
 Output: Prevention of Significant Deterioration (PSD) permit to be issued 7/8/02. 									

 USDOE and Ecology worked on Air Toxic Notice of Construction final permit will be issued by 7/02 to support start of construction in 7/02. Dangerous Waste Permit conditions were developed and worked to resolve disagreements with contractors and USDOE prior to public comment period. Authorization to proceed with construction prior to final permit completion issued on July 1 2002. Continued to develop innovative compliance schedules to include in permit and support the scheduled start of construction in 7/02. First structural concrete poured on July 10 2002 Outcome: Remaining Dangerous Waste Permit schedule does not support start of construction of 7/02. Ecology granted a temporary authorization of 180 days for construction to proceed prior to permit finalization so that the start of construction date could begin on July 10, 2002. 	30% Target/ Actual	45% 45%	60% 60%	85% 80%	100% 100%				
<u>Comments:</u> Target met with issuance of air permits and authorization	to proceed.								
Target 5: Tri-Party Agreement/Stakeholder: Reaffirm the requirements.	he parties' a	ccountab	ility and	commitn	ent to m	eet Tri-Pa	rty Agree	ement	
 Output: Recovery Plan was reviewed to assess impact on the Tri-Party Agreement deadline for "hot start" of the Waste Treatment Complex of 12/07; and 2) adequacy of FY2002 funding. The Recovery Plan and its associated Tri-Party Agreement changes went out for public comment March 18, 2002, with finalization and approval by July 2002. Outcome: The Recovery Plan's schedules will be tight, but will meet the 12/07 "hot start" date. USDOE will produced a draft work plan showing how specific goals can be met and the Tri-Parties hope to produce a mutually agreed to work plan by August 1, 2002. Changes will then be proposed to the Tri-Party Agreement as appropriate. Objective 2: Commercial low-level waste: Ensure effective management as appropriate.	nagement a	nd enviro	nmentall	v safe di	sposal of	waste at t	he Comn	nercial I	ow-

Level Radioactive Waste Site in Richland, Washington.

Target 6: Environmental Impact Statement to be issue	d no later th	an 12/02	; jointly	prepared	by the D	epartmen	ts of Heal	th and E	cology.
 Output: Continued work on the F 									
 Department of Health still reviewing cap designs; 									
analysis of cap designs to be completed by 12/02 with									
issuance of EIS.									
 Evaluating validity of the groundwater model data. 									
There is a discrepancy between the data provided using									
the groundwater model in the draft EIS and the actual									
data collected in Phase II investigation.									
 Outcome: 60% of Public Response Summary completed 									
to date.									
 Environmental Impact Statement may be delayed if 									
explanation is not forthcoming as to groundwater data	Target/	25%	40%	55%	70%	85%	100%		
discrepancy. Decision will be made by August 2002	Actual								
whether or not to go ahead with issuing EIS in 12/02.	10%	25%	40%	55%	65%				
The FEIS has been delayed 2-3 months.									
<u>Comments:</u> The Public Responsiveness Summary is part of the Enviror									
the options being considered in the Environmental Impact Statement.	The Departm	ent of Heal	th has the	e lead for d	cap design	and has hi	red a cons	ultant to	evaluate
the cap designs.									
Target 7: Begin implementation of Phase III Investigation) <u>.</u>		I				ı	
 Target 7: Begin implementation of Phase III Investigate Output: Planned the Data Quality Objective presentations 									
 Target 7: Begin implementation of Phase III Investigate Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; 									
 Target 7: Begin implementation of Phase III Investigate Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. 									
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective 									
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation 	5%								
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; 	5% Target/	15%	25%	35%	50%	65%	75%	90%	100%
 Target 7: Begin implementation of Phase III Investigat Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III 	5%		25% 25%	35% 35%	50% 50%	65% 65%	75%	90%	100%
 Target 7: Begin implementation of Phase III Investigat Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. 	5% Target/ Actual	15% 15%	25%	35%	50%	65%			
 Target 7: Begin implementation of Phase III Investigat Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. Comments: The first three of five Data Quality Objective meetings have	5% Target/ Actual	15% 15%	25%	35%	50%	65%			
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. Comments: The first three of five Data Quality Objective meetings have schedule. 	5% Target/ Actual e occurred or	15% 15% o schedule.	25% Although	35% n individua	50% I actions m	65% nay have sh	ipped, the	target rei	mains on
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. Comments: The first three of five Data Quality Objective meetings have schedule. Objective 3: Tri-Party Agreement: Ensure compliance with Trienders 	5% Target/ Actual re occurred or -Party Agree	15% 15% o schedule.	25% Although	35% n individua by a sour	50% I actions m	65% nay have sh	ipped, the	target rei	mains on
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. Comments: The first three of five Data Quality Objective meetings have schedule. Objective 3: Tri-Party Agreement: Ensure compliance with Tri recognizing valid project issues that warrant modification of T 	5% Target/ Actual re occurred or -Party Agree ri-Party Agree	15% 15% o schedule. ement mi	25% Although lestones equirement	35% n individua by a sourents.	50% I actions m nd compli	65% nay have sh	ipped, the	target rei	mains on
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. Comments: The first three of five Data Quality Objective meetings have schedule. Objective 3: Tri-Party Agreement: Ensure compliance with Tri recognizing valid project issues that warrant modification of Target 8: All scheduled milestones will be effectively meetings and project issues that warrant modification of Target 8: All scheduled milestones will be effectively meetings have scheduled milestones. 	5% Target/ Actual re occurred or -Party Agree ri-Party Agree	15% 15% o schedule. ement mi	25% Although lestones equirement	35% n individua by a sourents.	50% I actions m nd compli	65% nay have sh	ipped, the	target rei	mains on
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. Comments: The first three of five Data Quality Objective meetings have schedule. Objective 3: Tri-Party Agreement: Ensure compliance with Tri recognizing valid project issues that warrant modification of Target 8: All scheduled milestones will be effectively meetings have been completed 	5% Target/ Actual re occurred or -Party Agree ri-Party Agree	15% 15% o schedule. ement mi	25% Although lestones equirement	35% n individua by a sourents.	50% I actions m nd compli	65% nay have sh	ipped, the	target rei	mains on
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. Comments: The first three of five Data Quality Objective meetings have schedule. Objective 3: Tri-Party Agreement: Ensure compliance with Tri recognizing valid project issues that warrant modification of T Target 8: All scheduled milestones will be effectively meetings have been completed and we are finalizing changes resulting from AGO and 	5% Target/ Actual re occurred or -Party Agree ri-Party Agree	15% 15% o schedule. ement mi	25% Although lestones equirement	35% n individua by a sourents.	50% I actions m nd compli	65% nay have sh	ipped, the	target rei	mains on
 Target 7: Begin implementation of Phase III Investigates Output: Planned the Data Quality Objective presentations for the public meetings/technical work group sessions; first public meeting scheduled 7/02. Outcome: Projected completion of Data Quality Objective process and award of contract for Phase III Investigation is 5/03; Still on target to begin implementation of Phase III Investigation by 6/03. Comments: The first three of five Data Quality Objective meetings have schedule. Objective 3: Tri-Party Agreement: Ensure compliance with Tri recognizing valid project issues that warrant modification of Target 8: All scheduled milestones will be effectively meetings have been completed 	5% Target/ Actual re occurred or -Party Agree ri-Party Agree	15% 15% o schedule. ement mi	25% Although lestones equirement	35% n individua by a sourents.	50% I actions m nd compli	65% nay have sh	ipped, the	target rei	mains on

by the end of July. We expect agreement, with public					
comment to follow (late August to late September). The					
new FFTF package sets enforceable schedules for the					
shutdown of the reactor and its transition to an					
environmentally safe configuration. Reactor coolant					
(sodium) will be drained by mid 2005. The public					
comment period was extended for two weeks until					
October 24. A response to comments will be prepared					
within 60 days.					
Transuranic waste: This Tri Party Agreement dispute					
and associated negotiations focuses on the management					
of the large volumes of transuranic and transuranic					
mixed wastes held in Hanford burial grounds. The draft					
milestone package focuses on accelerating shipment of					
these wastes to the New Mexico Waste Isolation Pilot					
Plant (WIPP). Also included are provisions to accelerate					
the treatment and disposal of Hanford site Mixed Low					
Level Radioactive Wastes, and language that may result					
in Washington's acceptance of small volumes of out of					
state transuranic wastes for treatment at Hanford before					
disposal at WIPP. Negotiations continue pending					
resolution of C3T (accelerated cleanup) and out-of-state					
waste issues. DOE does not seem likely to sign up to					
milestones at this point. Discussions are taking place at					
the Director, Attorney General and Governor's level.					
 Plutonium Finishing Plant (PFP): TPA negotiations 					
for establishing a draft series of milestones for					
decommissioning are completed. Attorney General					
reviewed and public comment began on June 17 and will					
end July 31, 2002.					
New Cleanup Milestones: Ecology added and					
approved the M-15-01-46A and M-15-46B milestones for					
the 200-LW-1/200-LW-2 Remedial Investigation Report					
and Feasibility Study Report and Proposed Plan, and EPA					
added the M-15-44A and M-15-44B milestones for the					
200-MW-1 RI Report and FS and Proposed Plan.					
Outcome: Total # of milestones due this quarter: 5					
(a) # of milestones met; 5					

(b) # modified; 0 (c) # regulatory actions taken; 0 • new milestones established 4	*	(a) 86% (b) 7% (c) 7%	(a) 92% (b) 8% (c) 0%	(a) 89% (b) 11% (c) 0%		(c) 0%			,
<u>Comments:</u> *A baseline cannot be provided at this time. We are looking the process of bringing a newly created milestone tracking system up to		t way to pr	esent our r	esuits to n	naximize v	alue and r	neaning. /	4 <i>lso, we a</i>	re in
Objective 4: Groundwater: Ensure protection of the Columbia		Hanford c	ontamina	tion.					
Target 9: Reduce overall concentration of contaminates					moveme	ent towar	d the Colu	ımbia Riv	ver.
 Output: All the 5 wells drilled as per plan are producing pumping contaminated groundwater for the surface treatment. Implementation of the comprehensive groundwater monitoring plan is in progress as per our previous plan. Tri-parties have developed a comprehensive drilling, monitoring and remediation plan which is currently being reviewed by the Hanford Advisory Board, 									
Tribal Nations and other interested parties. • Outcome: Amount of contaminated water removed and treated through pump and treat: 90 million gallons as targeted (total to date for biennium is 375 million gallons). The decrease in the level of contamination in groundwater is as per our expectation. Remediation has reduced the influx of contaminants entering the river.	80% Target/ Actual		75% 75%		72% 72%		68%		65%
Comments: Baseline reflects that 80% of groundwater is contaminate									
Objective 5: Promote public input in the decision-making procavailable.	ess on issue	s related	to Hanfor	d Site cle	anup pri	orities an	d ensure	informat	tion is
Target 10: Increase overall public response to Nuclear	Waste Drog	ram's Han	ford nubl	ic nartici	nation ef	forts by 2	20%		
Output: Requested public comment on proposed changes to the schedule for deactivation activities at the Fast Flux Test Facility, an extremely high-interest issue. Four regional public meetings held on FFTF. Additionally, following a fairly significant expression of interest for out-of-region public meetings, Ecology took the lead in developing a strategy that allowed these "out-of-region" residents to provide comments but did not entail conducting meetings outside the jurisdiction of the State	waste riogi	aili S ridi	noru publ	ic pai uci	pation ei	lores by 2	70.		

of Washington. Outreach methods: informational articles in Hanford-related publications (Hanford Happenings and Hanford Update); newspaper notices; direct mailings to the Hanford mailing list; discussions with stakeholder representatives at the Hanford Advisory Board and Public Involvement and Communication Committee meetings; conference calls arranged for "out-of-region" public who wished to listen to the meetings and provide verbal comment; notification on the availability of conference lines Drafted and distributed by Ecology.								
 Outcome: A 45-day public comment period and four public meetings on the proposed schedule for FFTF. This is an issue of extremely high interest, with stakeholders and the public divided along two lines, support for restart and support for shutdown. Approximately 40-50 people attended each of the four meetings, for a total of approximately 200 people. An additional 15-20 took advantage of the call-in lines. Total attendance – approximately 220 – 240 (high.) The Tri-Party Agencies received hundreds of comments on the FFTF issue; however, the comments fall into a handful of general themes, including support for re-start and opposition to an "accelerated" shut-down schedule; and conversely, support for the proposed schedule and opposition to any discussion of re-starting the facility. Response level = high. # of Web-site hits: The Nuclear Waste Program Web site experienced a "settling" of Web site visits back into the previous range. This can be attributed to school being out (therefore fewer students accessing information for out for public comment. 	24,014/qtr	45,324	46,138	39,851	74,605	45,487		

<u>Comments:</u> Actions support meeting 20% target for the biennium; quarter targets and actuals will not be calculated till the end of the time period. Results, as indicators, will be reported each quarter.

• Web-site hits returned to previous range, based on school being out and fewer issues being out for public comment.

Notes: