EXHIBIT – B

7.0 SCHEDULE

Table 7-1, Project Schedule

	Duration	, Project Sched		
	(Calendar		Completion	
Task	Days)	Start Date	Date	Remarks
Prepare Work Plans for Phase 1* -				Complete
Remedial Investigation	18	Feb. 9, 2004	Feb. 27, 2004	Complete
Ecology Review	10	Feb. 27, 2004	March 8, 2004	Complete
Finalize Work Plans	5	March 8, 2004	March 12, 2004	Complete
Explorations – WSDOT Pond Area	2	March 15, 2004	March 16, 2004	Compress
Explorations – Nichols Trucking	2	March 17, 2004	March 18, 2004	
Area	2	March 17, 2004	Watch 18, 2004	
Explorations – Home Electric Area	4	March 19, 2004	March 22, 2004	
Explorations – Supervalu Area	2	March 23, 2004	March 24, 2004	dia dia mandria di
Receive chemical analytical data,	21	March 24, 2004	April 14, 2004	
review geologic and chemical data	21	Watch 24, 2004	71pm 14, 2004	
Prepare Draft Phase 1*	3	March 29, 2004	March 31, 2004	
Groundwater Investigation Plan				
and submit to Ecology for approval				
Ecology comment period for Draft	8	April 1, 2004	April 8, 2004	
Phase 1* Groundwater				
Investigation Finalize Phase 1* Groundwater			1 11 10 0004	
investigation Plan and submit to	4	April 9, 2004	April 12, 2004	
Ecology				
Implement Phase 1* Groundwater	8	April 13, 2004	April 20, 2004	
Investigation		April 13, 2004	April 20, 2004	
Prepare Draft IAP based on results	28	April 14, 2004	May 12, 2004	·
of field investigation			•	
Ecology comment period for Draft	21	May 13, 2004	June 2, 2004	
IAP				
Prepare Final IAP and submit to	9	June 3, 2004	June 11, 2004	
Ecology Implement activities described in	20	1 11 2004	T-1 10 2004	
the Final IAP	30	June 11, 2004	July 10, 2004	
Prepare Draft IA Report	41	July 11, 2004	Aug. 20, 2004	Thea Foss
				Remedial Work
				begins (by
Earland amount and for Deep			0.0000	others)
Ecology comment period for Draft IA Report	30	Aug. 21, 2004	Sept. 20, 2004	
Incorporate Ecology comments,	10	Sept. 21, 2004	Sept. 30, 2004	
prepare Final IA Report	10	50pt. 21, 2004	5cpi. 50, 2004	

Table 7-1, Project Schedule (Continued)

Table 7-1, Project Schedule (Continued)							
	Duration						
	(Calendar		Completion				
Task	Days)	Start Date	Date	Remarks			
Prepare Draft RI/FS/CAP report	30	May 1, 2005	June 1, 2005				
(after four rounds of groundwater							
monitoring)							
Ecology comment period for Draft	30	June 2, 2005	July 1, 2005				
RI/FS/CAP		* *					
Incorporate Ecology comments,	14	July 2, 2005	July 15, 2005	NOTE: Other			
prepare Draft Final RI/FS/CAP	14	July 2, 2003	July 13, 2003				
Report				activities			
A				(including the			
				public comment			
				for Draft Final			
				CAP and			
				implementation			
				of the selected			
				CAP) will be			
				conducted under			
				a new Agreed			
				Order or			
				Consent Decree			

Notes: N/A - Not Applicable

TCM:SLF:TEP:tt

TACO:\0\0506141\02\Finals\050614102Revised D St_Work_Plan_031204.doc

^{*} Additional investigation will be conducted (if warranted) to define the full nature and extent of soil and groundwater contamination.