

1  
2  
3

**CHAPTER 4.0**  
**CORRECTIVE ACTION PLAN**

1  
2  
3  
4

This page intentionally left blank.

**CHAPTER 4.0**  
**CORRECTIVE ACTION PLAN**

1  
2  
3  
4  
5  
6  
7  
8  
9

**CONTENTS**

4.0 CORRECTIVE ACTION PLAN..... 4.5  
4.1 Soil Column Corrective Action ..... 4.5  
4.2 Groundwater Corrective Action..... 4.5  
4.3 Remediation Expectations During The IRM ..... 4.5

1  
2  
3  
4  
5

This page intentionally left blank.

#### 1 **4.0 CORRECTIVE ACTION PLAN**

2 Corrective action with regard to residual contamination in the soil and groundwater associated with the  
3 183-H Solar Evaporation Basins has already started. A significant amount of contaminated soil has been  
4 excavated from beneath the former concrete basins and has been moved to the ERDF, in accordance with  
5 the 183-H Closure Plan contained in the Permit (Ecology 1994) and the action memorandum for disposal  
6 of 183-H concrete and soils (DOE-RL et al. 1996). Soil removal was completed at 183-H on May 7, 1997.  
7 Groundwater remediation under the CERCLA ROD for the 100-HR-3 Operable Unit (EPA 1996) begins  
8 in July 1997 with the startup of a pumping well network and ion exchange treatment system that will  
9 remove chromium and some co-contaminants.

#### 10 **4.1 Soil Column Corrective Action**

11 The majority of soil column contamination has been removed as described in Section 1.2. Nitrate and  
12 fluoride remain in the soil column above groundwater protection standards between the bottom of the  
13 excavation (6.1 m [20 ft] below grade) and the water table (approximately 4.6 m [15 ft] vertical area),  
14 under the former Basin 1. Clean backfill has been added to minimize infiltration of moisture. Institutional  
15 controls are in place to prevent human activities that might enhance soil moisture (e.g., irrigation). Final  
16 disposition of remaining nitrate and fluoride in the soil underlying the former 183-H facility will be  
17 addressed in a final feasibility study and ROD for the 100-HR-1 Operable Unit.

#### 18 **4.2 Groundwater Corrective Action**

19 Groundwater contamination from 183-H waste is still present in groundwater near the former  
20 183-H Basins. Corrective action to remove hexavalent chromium is being undertaken as an interim  
21 remedial measure for the entire 100-HR-3 Groundwater Operable Unit. The treatment methodology will  
22 remove hexavalent chromium from groundwater, and some nitrate, technetium-99, and uranium. Whether  
23 or not fluoride will be retained by the Dowex 21K resin has not yet been demonstrated, but the resin is  
24 expected to do so. Final disposition of groundwater contamination from all sources in the 100-H Area will  
25 be addressed in a final feasibility study and ROD for the 100-HR-3 Operable Unit, should the CERCLA  
26 IRM action not remediate all contamination.

#### 27 **4.3 Remediation Expectations During The IRM**

28 The interim remedial measure for chromium is designed to remove hexavalent chromium from  
29 groundwater using an ion exchange resin. The resin is expected to also remove some nitrate, fluoride,  
30 technetium-99, and uranium (strontium-90 will not be removed), although hexavalent chromium will be  
31 removed preferentially. Determining how well the ion exchange resin will perform in removing these  
32 co-contaminants and 183-H waste indicators is an objective of the IRM performance monitoring program.

33 Selection of final remediation alternatives for the soil column associated with the 183-H TSD unit and the  
34 underlying groundwater will be done after completion of final feasibility studies for the 100-HR-1 and  
35 100-HR-3 Operable Units. Information gained during the pump-and-treat remediation activities for  
36 chromium in groundwater will play a prominent role in guiding the final RODs for these operable units.  
37 Also, groundwater monitoring data obtained under the RCRA program (Hartman 1997), the CERCLA  
38 remedial investigation (Peterson and Raidl 1996), and the CERCLA interim remedial measure  
39 (DOE-RL 1997) will be used in a focused feasibility study to help identify the optimal final remediation  
40 alternative.

41

1  
2  
3  
4  
5

This page intentionally left blank.