

5 SCHEDULE

After obtaining permits from the property owners, the two off-site groundwater monitoring wells will be installed in May or June 2004. To minimize the impacts to the site operations, the soil excavation and capping activities will be conducted during August and September 2004, which is typically a “slower” period at the site. The first semi-annual groundwater sampling event will be conducted in August 2004, and the first annual groundwater sampling event (to test the performance of the caps) will be conducted in August 2005.

The schedule of deliverables and the due date for each deliverable are presented below.

Deliverables	Due Date
Final Remedial Action Work Plan	45 days after receipt of the Ecology’s comments on the Draft Remedial Action Work Plan
Draft Remedial Action Report	60 days after completion of the soil excavation and capping activities
Final Remediation Action Report	45 days after the receipt of Ecology’s comments on the Draft Remedial Action Report
Groundwater Sampling Reports	60 days after completion of each groundwater sampling event
Progress Reports	Every 6 months (beginning in April 2004)