

WA7890008967, Attachment 6
Hanford Well Maintenance and Inspection Plan

This page intentionally left blank.

BHI-01265
Rev. 0

Hanford Well Maintenance and Inspection Plan

***Prepared for the U.S. Department of Energy, Richland Operations Office
Office of Environmental Restoration***

Submitted by: Bechtel Hanford, Inc.

TRADEMARK DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy.
Available in paper copy and microfiche.

Available to the U.S. Department of Energy
and its contractors from
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831
(615) 576-8401

Available to the public from the U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161
(703) 487-4650

Printed in the United States of America

DISCLM-5.CHP (8-91)

BHI-01265
Rev. 0

Hanford Well Maintenance and Inspection Plan

Authors

J. E. Auten
CH2M Hill

Date Published

May 1999

CONTENTS

1.0	INTRODUCTION.....	1
2.0	REQUIREMENTS.....	1
3.0	SCHEDULE.....	2
4.0	WELL INSPECTIONS.....	2
5.0	WELL MAINTENANCE.....	2
6.0	MANAGEMENT AND CONTROL.....	3
7.0	REFERENCES.....	3
8.0	BIBLIOGRAPHY.....	4

APPENDIX

A	ROUTINE WELL MAINTENANCE SCHEDULE.....	A-i
---	--	-----

1.0 INTRODUCTION

This document presents the well maintenance and inspection plan for use in supporting groundwater activities at the Hanford Site. Wells located across the Hanford Site are used by Site contractors for a variety of groundwater programs. As such, these wells require various types of maintenance during their lifecycles. The wells that must be maintained are defined in Section 2.0, "Requirements." The Well Maintenance Program is the responsibility of Bechtel Hanford, Inc. (BHI). The maintenance/inspection program is designated as routine maintenance.

2.0 REQUIREMENTS

The *Revised Code of Washington* ([RCW] 18.104), as amended, states that the property owner is required to maintain wells to guard against waste and contamination of the groundwater resources. Also, RCW 18.104 empowers the Washington State Department of Ecology (Ecology) to adopt rules for the maintenance of wells and their casings. These rules and regulations are contained in *Washington Administrative Code* (WAC) 173-160, "Minimum Standards for Construction and Maintenance of Wells," issued by Ecology.

The provisions of the dangerous waste section of the *Resource Conservation and Recovery Act of 1976 Permit for the Treatment, Storage, and Disposal of Dangerous Waste at the Hanford Site* Permit are controlled by the "State of Washington Hazardous Waste Management Act of 1976" (RCW 70.105). Part II.F.2.a of Ecology 1994 states that "...the Permittees shall inspect the integrity of active resource protection wells as defined by WAC 173-160-030 subject to this Permit at least once every five (5) years." Wells subject to the RCRA Permit requirements are defined as wells actively monitoring treatment, storage, and disposal (TSD) unit closures (in Part V of the Permit); TSD operating units (in Part III of the Permit); and TSD units undergoing post-closure/modified closure (Part VI of the Permit).

Additionally, the "Second Responsiveness Summary" section (Ecology 1994), which discusses interpretation of the RCRA Permit (found in Part II.F.2.a, page 99), states that Ecology requires maintenance inspections because of the likelihood that monitoring wells can act as preferential pathways for the migration of contaminants. Although the inspections are only required for the wells subject to the Permit, Ecology further states that "...the Department will pursue enforcement action outside of this Permit to assess and remediate and/or abandon, where applicable, those wells not being addressed by this Permit."

Groundwater monitoring wells included in the maintenance/inspection plan are determined by the RCRA permit and various programs such as the Hanford Site Groundwater/Vadose Zone Integration Project. Maintenance of wells supporting other programs or projects across the Hanford Site may be included in the maintenance schedule at the request of the program manager.

3.0 SCHEDULE

The list of wells to be considered for routine maintenance is developed based on a review of the past 4 years sampling history, the fiscal year sampling schedule, and the proposed 3-year sampling schedule. Routine maintenance priority is established by reviewing the following:

- whether the well is subject to RCRA permit requirements, or
- elapsed time since the last routine maintenance action or construction date (priority on longer duration).

The schedule (see Appendix A) is sufficiently flexible to accommodate changes that will occur with the addition of new wells, adjustments in the TSD unit closures, and wells that are no longer needed for monitoring. The schedule will also accommodate wells used by other programs.

4.0 WELL INSPECTIONS

Well inspections are conducted as an integral part of field maintenance activities. Inspections include visual examination of the well site, surface components of the well structure (e.g., barrier posts, concrete surface pad, protective well casing, well cap), identification of equipment installed in the well, and where possible measurements of the depths to water and/or bottom of the well. Inspections are documented on field reports.

5.0 WELL MAINTENANCE

Well maintenance for groundwater monitoring wells, at a minimum, will include the following tasks:

1. Removing groundwater sampling pump system and/or aquifer testing instrumentation/equipment
2. Inspecting and repairing (or replacing, as necessary) the sampling pump system and/or aquifer testing instrumentation/equipment
3. Brushing/cleaning the well casing perforations/well screen
4. Removing debris and fill material
5. Developing the well
6. Performing borehole video camera surveillance

7. Re-installing sampling and/or aquifer testing instrumentation/equipment
8. Documenting well conditions and maintenance activities
9. Performing well inspections, as defined in Section 3.0 of this well maintenance and inspection plan.

6.0 MANAGEMENT AND CONTROL

Well maintenance activities will be performed by subcontract using approved subcontractor procedures, quality assurance and quality control plans, health and safety plan, and other appropriate and/or required documentation. The following will control environmental compliance, quality assurance, and reporting:

- BHI-EE-02, *Environmental Requirements*, establishes the overall environmental compliance requirements for BHI.
- Program implementation and procedural compliance will be monitored periodically through surveillance and self-assessments.
- Well maintenance activities will be documented and transmitted for entry into the Hanford Well Information System Database. Inspections are to be recorded in the RCRA operating records, where necessary. All documentation shall be submitted to Document and Information Services.

7.0 REFERENCES

BHI-EE-02, *Environmental Requirements*, Bechtel Hanford, Inc., Richland, Washington.

DOE-RL, Hanford Facility Wide RCRA Permit, as revised, Permit No. WA7890008967, expiration date September 27, 2004.

Resource Conservation and Recovery Act of 1976, 42 U.S.C. 6901, et seq.

RCW 18.104, "Well Construction," *Revised Code of Washington*, as amended.

RCW 70.105, "State of Washington Hazardous Waste Management Act of 1976," *Revised Code of Washington*, as amended.

WAC 173-160, "Minimum Standards for Construction and Maintenance of Wells," *Washington Administrative Code*, as amended.

8.0 BIBLIOGRAPHY

DOE-RL, 1994, *Hanford Site Groundwater Management Program*, DOE/RL-89-12, Rev. 2,
U.S. Department of Energy, Richland Operations Office, Richland, Washington.

APPENDIX A

**ROUTINE WELL MAINTENANCE
SCHEDULE**

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 1999

Quarter: 2

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					T O P	BOT.	MTRL	SLOT SIZE	Inl.	T O P	BOT.	
199-H4-7	A4638		9/22/86	4/3/97		9/1/95	43.47 ft	Pos. Disp.	Contain	No	6 in	6 in	43 ft	53 ft	SS	0.02 in			
199-H4-12A	A4616		11/30/86	4/3/97	9/7/95	8/24/95	27.8 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	33 ft	48 ft	SS	0.02 in			
299-E26-9	A4806		8/10/90	7/25/94		1/25/93	202.38 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	90.32 ft	200.92 ft	SS	0.01 in			
299-E26-10	A4799		8/28/90			8/27/93	200.98 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	90.46 ft	206.1 ft	SS	0.01 in			
299-E26-11	A4800		8/20/90			8/27/93	193 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	90.16 ft	205.77 ft	SS	0.01 in			
299-E35-2	A4886		8/1/90	11/5/96		8/27/93	201.58 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	90.89 ft	201.49 ft	SS	0.01 in			
399-1-10A	A5411		11/22/86	3/31/97	3/31/97	10/31/89	31.23 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	24.5 ft	39.5 ft	SS	0.04 in			
399-1-10B	A8064		10/8/91	4/3/97	4/3/97	8/7/92	31.29 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	104.5 ft	114.5 ft	SS	0.01 in			
399-1-16A	A5025		12/31/86	4/3/97	4/3/97	11/1/89	39.58 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	32.5 ft	47.5 ft	SS	0.04 in			
399-1-16B	A5028		2/28/87	8/25/97	3/31/97	10/19/90	39.07 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	105 ft	115 ft	SS	0.02 in			
399-1-17A	A5028		11/30/86	4/3/97	4/3/97	10/19/90	35.35 ft	Pos. Disp.	Contain	No	6 in	6 in	25 ft	40 ft	SS	0.04 in			
399-1-17B	A5029		12/19/86	3/31/97	3/31/97	10/19/90	33.46 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	99.5 ft	110 ft	SS	0.04 in			
399-1-18A	A5031		11/30/86	8/29/97	3/31/97	10/19/90	45.56 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	39 ft	45 ft	SS	0.04 in			
399-1-18B	A5032		1/20/87	8/25/97	3/31/97	8/7/92	44.42 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	108.5 ft	118.5 ft	SS	0.04 in			
699-4A	A5049		8/1/43	10/7/97		10/15/92	48.78 ft	Subm.	Purge to Ground	No	6 in						1	42 ft.	55 ft.
699-4B-7A	A5213		8/31/43	2/27/94		10/25/95	25.14 ft	Subm.	Purge to Ground	No	12 in						1	12 ft.	32 ft.
699-49-1 3E	A5215		3/15/44	10/22/96		11/1/95	45.23 ft		Purge to Ground	No	6 in						1	55 ft.	75 ft.
699-65-72	A5302			9/16/91		2/25/91	138.71 ft	Subm.	Purge to Ground	No	12 in						1	137 ft.	157 ft.
3099-42-16	A9385		10/31/44				53.39 ft	Subm.	Purge to Ground	No	12 in						1	55 ft.	125 ft.

A-1

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 1999

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST			PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN					PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.					DIAM	TOP	BOT.	MTRL	SLOT SIZE	InL	OP	BOT.	
299-E23-1	A4747		4/15/48	2/25/94		3/6/92	312.35 ft	Subm.	Contain	No	8 in						1	310 ft.	340 ft.
299-E28-2	A6785		1/31/48	7/14/94		3/12/92	280.19 ft	Subm.	Contain	No	8 in						1	288 ft.	318 ft.
299-W10-1	A7136		8/11/47	10/22/96		12/12/96	223.84 ft	Subm.		No	8 in						1	109 ft.	270 ft.
699-19-43	A5075		9/30/50			7/13/93	149.97 ft	Subm.	Purge to Ground	No	8 in	6 in	127 ft	185 ft	SS		1	130 ft.	184 ft.
699-20-20	A5080		7/29/48			9/16/93	106.92 ft	Subm.	Purge to Ground	No	8 in						1	105 ft.	155 ft.
699-25-70	IA5099		8/31/48	12/5/97		12/23/96	187.6 ft	Subm.	Purge to Ground	No	8 in						1	175 ft.	440 ft.
-99-34-88	A5138		12/20/48	4/1/97		6/4/93	168.37 ft	Subm.	Purge to Ground	No	3 in						1	156 ft.	170 ft.
699-35-70	A5140		9/3/48	10/22/96		3/26/93	250.01 ft	Subm.	Contain	No	2 in	6 in	233 ft	253 ft	SS	0.02 in	1	235 ft.	320 ft.
699-36-61A	A5144		8/12/48	4/29/94		2/12/93	341.83 ft	Subm.	Purge to Ground	No	8 in						1	330 ft.	389 ft.
699-40-62	A5158		1/17/49	10/22/96		2/12/93	244.63 ft	Subm.	Purge to Ground	No	8 in						1	335 ft.	348 ft.
																	2	359 ft.	374 ft.
699-41-23	A5159		7/15/48	11/11/96		10/18/93	70.68 ft	Subm.	Purge to Ground	No	7 in	7 in	64 ft	79 ft	SS		1	65 ft.	115 ft.
699-45-42	A5185		6/23/48			1/28/97	164.31 ft	Subm.	Purge to Ground	No	8 in						1	158 ft.	180 ft.
99-45-69A	IA5196		6/22/48	2/27/94		7/12/93	286.19 ft	Subm.	Purge to Ground	No	8 in						1	274 ft.	366 ft.
699-49-79	IA5221		7/3/48			2/21/91	238.83 ft	Subm.	Purge to Ground	No	8 in						1	225 ft.	265 ft.
699-55-89	A5262		11/24/48	4/10/95		1/6/97	164.72 ft	Subm.	Purge to Ground	No	8 in						1	160 ft.	222 ft.
699-S6-E4A	A9152		4/15/48	7/7/97		9/27/93	72.74 ft	Subm.	Purge to Ground	No	8 in	4 in	71 ft	91 ft	SS	0.02 in			
699-S24-19P	B2781	Yes	9/7/49			9/13/96	23.29 ft	No Pump	Purge to Ground	No	2 in	2 in	62.5 ft	67.5 ft	SS	0.01 in			
699-S24-19Q	B2782	Yes	9/7/49			9/13/96	23.35 ft	No Pump	Purge to Ground	No	2 in	2 in	24 ft	44 ft	SS	0.01 in			
3099-47-18B	A5062	- -	12/31/48	1/16/97		1/13/97	33.86 ft	Subm.	Purge to Ground	No	17 in						1	24 ft.	72 ft.

A-2

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 1999

Quarter: 4

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT. SIZE	SCREEN				PERFORATION					
				MAINT. DATE	ROUTINE MAINT.	INSPEC.	DTW				CASING DIAM.	TOP	BOT.	MTRL.	SLOT SIZE	Int.	TOP	BOT.		
199-H4-2	A5686		4/30/52	6/3/96		11/14/91	-38.48 ft		Purge to Ground	No	1 in	2 in	367 ft	382 A	SS	0.01 in				
299-E13-5	A5853		8/31/55	7/30/96		1/3/92	342.2 ft	Subm.	Purge to Ground	No	6 in						1	330 ft.	365 ft.	
299-E25-3	A6024		10/14/54	7/11/96		7/8/96	291.34 ft	Subm.	Purge to Ground	No	6 in						1	270 ft.	312 ft.	
299-W10-2	A4896		12/5/51	5/1/90		12/17/96	214.18 ft	Pos. Disp.		No	4 in						1	201 ft.	229 ft.	
299-W10-4	A7137		11/30/52	7/25/94		12/17/96	219.51 ft	Subm.		No	8 in						1	190 ft.	245 ft.	
299-W11-6	A4909		7/5/51	10/14/94		12/18/96	267.26 ft	Subm.		No	8 in						1	260 ft.	310 ft.	
299-W11-7	A4910		9/30/51	1/2/96		12/18/96	257.75 ft	Subm.		No	8 in						1	245 ft.	260 ft.	
299-W11-12	A4802		12/31/53	8/23/94		12/18/96	228.75 ft	Pos. Disp.		No	8 in						1	200 ft.	250 ft.	
299-W14-2	A7328		5/11/55	8/11/97		12/18/96	214.95 ft	Pos. Disp.		No	6 in						1	181 ft.	222 ft.	
299-W23-1	A4979		6/5/52	11/29/93		12/1/94	214.67 ft	Subm.		No	4 in	6 in	178 ft	234.5 ft	SS	0.02 in	1	180 ft.	190 ft.	
																	2	195 ft.	260 ft.	
299-W23-2	A4985		9/9/54	10/5/95		9/27/95	211.48 ft	Pos. Disp.		No	4 in						1	184 ft.	235 ft.	
699-17-5	A5073		12/5/50	6/10/97		3/21/96	45.21 ft	Subm.	Purge to Ground	No	7 in	7 in	42 ft	52.6 ft	SS	0.01 in	1	45 ft.	72 ft.	
699-31-31	A5123		2/23/56	8/7/91		1/27/97	129.31 ft	Subm.	Purge to Ground	No	8 in						1	135 ft.	280 ft.	
																	2	350 ft.	378 ft.	
																	3	395 ft.	405 ft.	
																	4	440 ft.	450 ft.	
																	5	530 ft.	540 ft.	
699-37-43	A5146		11/3/55	12/5/97		1/27/97	288.55 ft	Subm.	Purge to Ground	No							1	275 ft.	334 ft.	
																	2	365 ft.	385 ft.	
																	3	415 ft.	435 ft.	
699-43-89	A5181		1/16/51	12/5/96		12/2/96	183.94 ft	Subm.	Purge to Ground	No	8 in						1	175 ft.	247 ft.	
																	4	475 ft.	495 ft.	
699-46-21B	A5197		9/20/55	11/11/96		3/23/95	132.47 ft	Subm.	Purge to Ground	No	6 in						1	128 ft.	220 ft.	
																	1	139.5 ft.	151 ft.	
699-S6-E4CS	B2831	Yes	5/31/53	6/6/97			0 ft	Pos. Disp.	Purge to Ground	No	2 in	2 in	227 ft	232 ft	SS	0.01 in				
699-S6-E4CT	B2832	Yes	5/31/53	6/6/97			0 ft	Pos. Disp.	Purge to Ground	No	2 in	2 in	145 ft	150 ft	SS	0.01 in				
699-S6-E4D	A5406		11/11/53			9/27/93	58.19 ft	Subm.	Purge to Ground	No	8 in	8 in	22 ft	72 ft	SS	0.015 in	1	60 ft.	140 ft.	

A-3

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2000

Quarter: 1

WELL NAME	WELL ID	PIEZO	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN					PERFORATION		
			DRILL DATE	MAINT. DATE	ROUTINE MAINT.	INSPEC.					DTW	DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP
299-E13-14	A4726		12/31/56	11/29/93		1/2/92	344.13 ft	Subm.	Purge to Ground	No	6 in					1	320 ft.	353 ft.
299-E24-8	A4758		5/23/57	7/7/97		12/5/96	288.08 ft	Subm.	Purge to Ground	No	6 in					1	280 ft.	372 ft.
299-E26-4	A4804		6/27/58	5/23/97		5/9/91	217.19 ft	Subm.	Purge to Ground	No	6 in					1	225 ft.	281 ft.
299-E28-8	A6788		9/30/57	5/28/96		3/14/90	262.99 ft		Purge to Ground	No	6 in					1	250 ft.	294 ft.
299-W12-1	A4912		5/31/56	10/8/93		12/19/96	283.42 ft	Subm.		No	8 in					1	260 ft.	309 ft.
299-W19-4	A4958		2/15/60	11/10/95		12/10/96	276.43 ft	Subm.		No	8 in					1	235 ft.	295 ft.
																2	300 ft.	443 ft.
																3	465 ft.	485 ft.
																4	520 ft.	535 ft.
299-W22-9	A7834		5/4/56	12/5/97		1/19/95	230.65 ft	Pos. Disp.		No	8 in					1	220 ft.	245 ft.
																2	255 ft.	299 ft.
299-W22-20	A7843	--	6/19/57	7/31/96	--	7/25/96	227.69 ft	Subm.		No	6 in					1	205 ft.	299 ft.
699-1-18	A8120		1/31/58	6/16/95		4/4/94	44.84 ft	Subm.	Purge to Ground	No	6 in					1	109 ft.	265 ft.
699-9-E2	A5349		1/31/58			5/23/95	44.75 ft	Subm.	Purge to Ground	No	8 in					1	15 ft.	255 ft.
699-17-70	A5074		10/30/58			7/29/93	88.53 ft	No Pump	Purge to Ground	No	8 in					1	75 ft.	125 ft.
699-28-40	A5110		5/16/56	11/27/96		9/20/93	159.13 ft	Subm.	Purge to Ground	No	8 in					1	150 ft.	270 ft.
																2	275 ft.	295 ft.
																3	320 ft.	330 ft.
																4	335 ft.	355 ft.
																5	385 ft.	405 ft.
																6	455 ft.	462 ft.
699-31-31P	A9633	Yes	2/23/56	9/9/97			129.24 ft		Purge to Ground	No	1.5 in							
699-32-62	A5128		4/6/60	10/21/96		8/17/95	281.3 ft	Pos. Disp.	Contain	No	8 in					1	275 ft.	500 ft.
																1	425 ft.	445 ft.
																1	485 ft.	495 ft.
699-32-70B	A5129		8/9/57	10/21/94		2/16/93	-0.35 ft	Subm.	Purge to Ground	No	8 in					1	207 ft.	330 ft.

A-4

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2000

Quarter: I

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN					PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTL	SLOT SIZE	Int.	OP	BOT.	
699-32-72A	A5130		7/31/57	4/1/97	12/23/96	225.54 ft	Subm.	Purge to Ground	No	8 in							1	210 ft.	240 ft.	
																		1	240 ft.	275 ft.
																		1	275 ft.	280 ft.
																		1	280 ft.	370 ft.
																		1	370 ft.	380 ft.
																		1	380 ft.	410 ft.
																		2	415 ft.	420 ft.
	3	465 ft.	485 ft.																	
699-33-56	A5133		7/31/58	8/11/93	3/23/93	315.16 ft	Subm. --	Purge to Ground	No	10 in	10 in	315.2 ft	409 ft	SS	0.02 in					
699-35-66A	A5139		8/12/57	5/13/94	2/12/93	291.31 ft	Subm.	Contain	No	8 in						1	260 ft.	350 ft.		
699-38-65	A5148		12/31/59	8/23/94	2/12/93	326.85 ft	Subm.	Purge to Ground	No	8 in						1	220 ft.	520 ft.		
699-38-70	A5149		6/30/57	3/16/94	3/26/93	267.27 ft	Subm.	Purge to Ground	No	8 in						1	255 ft.	320 ft.		
699-42-12A	A5163		12/12/57		9/23/93	138.39 ft	Subm.	Purge to Ground	No	6 in						1	101 ft.	183 ft.		
																	1	120 ft.	320 ft.	
699-44-64	A5188		1/31/60	5/18/95	12/23/96	320.82 ft	Subm.	Purge to Ground	No	8 in						1	316 ft.	442 ft.		
699-62-43F	A8944		8/31/59		6/13/95	31.2 ft	Subm.	Purge to Ground	No	8 in						1	25 ft.	73 ft.		
699-S3-E12	A5374		9/30/60	11/11/91	10/18/93	42.21 ft	Subm.	Purge to Ground	No	8 in						1	35 ft.	200 ft.		
699-S11-E12	A9778	Yes	9/14/60	5/16/97		-16.32 ft	No Pump	Purge to Ground	No	2 in										

A-5

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2000

Quarter: 2

WELL NAME	WELL ID	PIEZO	DRILL DATE	MAINT. DATE	LAST			PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
					ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Inl.	OP	BOT.
199-N-5	A5814		5/7/64	9/17/96		5/16/91	67.02 ft	Pos. Disp.	Contain	No	8 in						1	34 ft.	120 ft.
299-E16-1	A4727		1/12/61	7/1/97		2/5/92	291.07 ft	Subm.	Purge to Ground	No	6 in	6 in	468 ft	510 ft	SS	0.01 in			
299-E17-9	A4747		5/31/68	10/23/96		8/10/93	317.49 ft	Subm.	Contain/Reg Truck	No	6 in						1	310 ft.	320 ft.
299-E25-15	4763		7/31/69	11/29/93		2/2/90	287.7 ft			No	4 in						1	270 ft.	338 ft.
200-E28-13	A6791		12/31/68	1/28/97		4/25/98	205.27 ft	Subm.	Purge to Ground	No	6 in						1	287 ft.	359 ft.
299-E33-25	A6858		2/28/69	11/29/93		2/6/90	225.77 ft			No	6 in						1	199 ft.	233 ft.
299-W11-14	A4903		12/21/62	7/30/96		5/10/91	265.3 ft	Subm.		No	6 in						1	250 ft.	313 ft.
299-W11-18	A7284		3/1/67	10/22/96		12/18/96	255.37 ft	Subm.		No							1	227 ft.	295 ft.
99-8-25	A5334		1/25/71	11/19/91		10/13/93	111.6 ft	Subm.	Purge to Ground	No	6 in	6 in	103 ft	160 ft	SS		1	110 ft.	168 ft.
699-10-E12	A5065		8/17/62	11/11/91		1/30/97	72.21 ft	Subm.	Purge to Ground	No	8 in						1	60 ft.	355 ft.
699-20-E12S	A9817	Yes	11/7/61	10/7/97		10/16/93	78 ft	No Pump	Contain	No	2 in								
699-26-89	A5108		12/11/62	10/24/96		6/3/93	184.75 ft	Subm.	Purge to Ground	No	8 in						1	165 ft.	488 ft.
699-27-8	A5109		1/14/60	11/20/89		10/18/93	72.91 ft	Subm.	Purge to Ground	No	6 in	6 in	67 ft	77 ft	GALV	0.015 in	1	67 ft.	145 ft.
699-32-43	A5127		8/31/68	2/15/95		9/20/93	116.17 ft	Subm.	Purge to Ground	No	6 in						1	110 ft.	120 ft.
699-33-42	A5132		7/18/68	5/6/97		9/20/93	115.2 ft	Subm.	Purge to Ground	No	5 in	5 in	109 ft	119 ft	SS	0.02 in	1	111 ft.	121 ft.
699-34-41B	A5135		2/18/71	11/28/95		9/20/93	170.2 ft	No Pump	Purge to Ground	No	6 in						1	150 ft.	175 ft.
699-36-93	A5145		1/31/62	12/11/97			177.01 ft	Subm.	Purge to Ground	No	a in						1	175 ft.	625 ft.
699-40-1	A5152		10/31/61	9/18/95		10/16/93	74.73 ft	Subm.	Purge to Ground	No	6 in						1	65 ft.	220 ft.
699-53-47A	A5239		2/21/66	8/8/97		2/26/93	32.56 ft	Subm.	Contain	No	6 in						1	22 ft.	33 ft.
																	1	23 ft.	34 ft.
699-66-23	A5306		10/5/61			1/8/97	22.99 ft	Subm.	Purge to Ground	No	8 in						1	20 ft.	96 ft.
699-72-73	A5323		9/20/61	8/13/92		2/26/91	83.83 ft	Subm.	Purge to Ground	No	8 in						1	60 ft.	176 ft.
699-84-35A	A5342		10/5/62	7/1 2/96		6/12/95	22.43 ft	No Pump	Purge to Ground	No	8 in						1	10 ft.	355 ft.
699-S3-25	A5373		2/28/71			7/8/93	125.93 ft	Subm.	Purge to Ground	No	6 in						1	114 ft.	172 ft.
699-S6-E14A	A5405		8/9/62	1 1/19/91		12/11/96	24.52 ft	Subm.	Purge to Ground	No	6 in						1	20 ft.	190 ft.
699-S12-29	A5365		10/25/62	10/21/96		6/4/93	83.78 ft	Subm.	Purge to Ground	No	1.5 in						1	83 ft.	115 ft.
																	2	125 ft.	175 ft.

A-9

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2000

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST			DTW	PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.						DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
299-E25-17	A6031		7/20/76	7/15/96		3/23/92	275.1 ft	Subm.	Purge to Ground	No	6 in						1	273 ft.	295 ft.
299-E25-19	A4765		9/30/76	10/21/94		10/24/94	174.6 ft	Subm.	Purge to Ground	No	6 in	6 in	320 ft	340 ft	SS	0.01 in	1	270 ft.	295 ft.
299-E28-23	A6799		8/6/79	12/31/96		10/24/89	285.77 ft	Subm.	Contain	Yes	4 in	4 in	278 ft	328 ft	SS	0.01 in			
299-W10-8	A4899		6/27/73	11/26/97		12/17/96	229.54 ft	Subm.		No	6 in	6 in	211 ft	251 A	SS	0.01 in			
299-W10-12	A4889		6/30/74	8/21/91		12/17/96	223.63 A			No	6 in						1	196 ft.	248 ft.
299-W11-24	A4906		8/31/73	4/30/97		12/18/96	236.63 ft	Pos. Disp.	- - - - -	No	5 in	6 in	210 ft	250 ft	SS	0.02 in			
299-W14-5	A5475		10/31/74	9/12/94		9/12/94	209.52 ft	Subm.		No	6 in						1	190 ft.	225 ft.
299-W14-6	A7331		12/31/74	9/8/95		1/21/92	206.93 ft	Subm.		No	6 in						1	195 ft.	225 ft.
299-W23-9	A7883		8/11/72	8/1/96		5/18/95	212.57 ft	Subm.		No	5 in						1	164 ft.	230 ft.
																	2	190 ft.	200 ft.
299-W23-10	A7884		10/3/72	11/5/96		7/18/96	211.8 ft	Subm.		No	5 in						1	186 ft.	230 ft.
499-S0-7	A8098		3/31/72	10/27/94		3/1/94	0 ft	Subm.	Purge to Ground	No	8 in						1	221 ft.	396 ft.
499-S0-8	A8099		3/31/72	3/3/95		3/1/94	0 ft	Subm.	Purge to Ground	No	8 in						1	188 ft.	281 ft.
699-20-E5A	A8428		10/27/76	11/26/96		11/9/95	97.92 ft	Subm.	Purge to Ground	No	6 in	7 in	95 ft	100 ft	SS	0.015 in			
699-29-4	A8490		9/12/79			11/9/95	104.83 ft	Subm.	Purge to Ground	No	6 in						1	96 ft.	112 ft.
699-32-22A	A5126		2/28/71	2/27/94		10/18/93	119.06 ft	Subm.	Purge to Ground	No	6 in						1	111 ft.	155 ft.
																	1	156 ft.	169 ft.
699-43-3	A8677		7/10/79	7/9/92		10/25/95	60.08 ft	Subm.	Purge to Ground	No	6 in						1	65 ft.	87.5 ft.
699-46-4	A8726		7/11/79	10/30/91			21.85 ft	Subm.	Purge to Ground	No	6 in						1	23 ft.	46 ft.
699-47-5	A8744		7/16/79	11/1/91		10/25/95	24.82 ft	Subm.	Purge to Ground	No	6 in						1	21 ft.	44 ft.
699-49-100C	A8804		8/31/76	4/30/96		4/29/96	0 ft	Subm.	Purge to Ground	No	10 in						1	326 ft.	401 ft.
699-63-58	A5292		6/30/72	11/19/91		1/27/92	91.66 ft	Subm.	Purge to Ground	No	6 in	6 in	81 ft	121 ft	SS	0.015 in			
699-64-27	A5295		8/15/74	10/18/96		6/3/93	49.09 ft	Subm.	Purge to Ground	No	6 in						1	50 ft.	74 ft.
699-66-64	A5310		6/1/72	8/10/93		2/25/91	105.38 ft	Subm.	Purge to Ground	No	5 in	5 in	96.25 ft	116.25 ft	SS	0.05 in			
699-S32-E13	A5385		9/25/79	4/19/96		12/11/96	44.28 ft	Subm.	Purge to Ground	No	8 in						1	50 ft.	70 ft.
699-S32-E13	A5386		10/4/79	5/7/90		12/11/96	47.6 ft	Subm.	Purge to Ground	No	8 in						1	50 ft.	70 ft.
699-S36-E13	A5392		9/30/79	2/3/97		9/20/93	46.39 ft	Subm.	Purge to Ground	No	8 in	8 in	52 ft	72 ft	SS	0.02 in			

A-7

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2000

Quarter: 4

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST MAINT.			PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	OP	BOT.
199-H4-15CP	A9496	Yes	12/16/86	9/24/96		-39.69 ft		Purge to Ground	No	2 in	2 in	325 ft	327 ft	SS	0.02 in			
199-H4-15CQ	4623	es	12/16/86	11/25/96		1115/97 -27.58 ft		Purge to Ground	No	2 in	2 in	295 ft	297 ft	SS	0.02 in			
199-H4-15CR	A4624	Yes	12/16/86	9/24/96		1/15/97 31.54 ft		Purge to Ground	No	2 in	2 in	194 ft	196 ft	SS	0.02 in			
199-N-47	A5834		11/30/84	4/3/97		3/23/95 55.69 ft	Subm.	Purge to Ground	No	8 in	8 in	53 ft	73 ft	SS	0.02 in			
299-E25-26	A4771		4/4/85	10/21/96		4/9/93 268.4 ft	Subm.	Purge to Ground	No	4 in	4 in	270 ft	290 ft	SS	0.01 in			
299-E26-8	A4805		5/6/82	5/12/97		8/12/92 219.01 ft	Subm.	Purge to Ground	No	8 in	8 in	326 ft	396 ft	SS	0.02 in			
299-E28-24	A6800		2/26/80	4/25/97		4/11/94 285.54 ft	Pos. Disp.	Contain	No	4 in	4 in	227 ft	327 ft	SS	0.01 in			
299-E28-25	A6801		2/28/80	4/16/97		10/24/89 285.42 ft	Subm.	Contain	No	4 in	4 in	279 ft	329 ft	SS	0.01 in			
299-W19-14	A4946		6/14/84	4/19/96		4/26/95 242.22 ft	Pos. Disp.		No	6 in	5 in	207 ft	250 ft	SS	0.02 in			
299-W19-15	A4947		6/7/85	10/21/94		10/24/94 242.95 ft	Subm.		No	5 in	5 in	225 ft	275 ft	SS	0.02 in			
499-S1-8J	A8114		3/27/85	3/8/94		3/1/94 0 R	Subm.	Purge to Ground	No	10 in	10 in	360 ft	390 ft	SS	0.04 in			
699-24-34B	A5091		3/11/87	1/20/98		8/24/93 133.41 ft	Pos. Disp.	Purge to Ground	No	4 in	6 in	122 ft	137 ft	SS	0.03 in			
699-24-35			3/12/87	1/22/98		9/14/93 138.77 ft	Pos. Disp.	Purge to Ground	No	4 in	6 in	117.2 ft	143 ft	SS	0.03 in			
699-26-34A	A5102		7/3/86	3/1/94		6/25/91 121	Subm.	Purge to Ground	No	4 in	5 in	117.2 ft	137 ft	SS	0.02 in			
699-26-35C	A5104		12/23/86	1/26/98		12/17/93 132.49 ft	Subm. Purge	to Ground	No	4 in	4 in	193 ft	203 ft	SS	0.01 in			
699-31-11	A8503		5/31/80	7/17/95		5/9/94 93.62 ft	Subm.	Purge to Ground	No	4 in	6 in	205 ft	255 ft	SS	0.01 in			
699-37-E4	A8588		7/29/82	9/18/92		4/24/92 27.39 ft	Subm. Purge	to Ground	No	6 in	6 in	83 ft	98 ft	SS	0.01 in			
699-38-15	A8594		12/4/79	11/5/91		0 R	Subm. Purge	to Ground	No	6 in	8 in					1	60 ft.	80 ft.
699-42-40C	A5169		4/30/82	8/5/97		1/28/97 136.26 ft	Subm.	Purge to Ground	No	8 in	6 in	306 ft	390 ft	SS				
699-52-46A	A5234		5/31/80	5/18/95		8/24/95 47.51 ft	Subm. Purge	to Ground	No	5 in	5 in	175 ft	225 ft	SS	0.01 in			
699-53-47B	A5240		2/3/84	4/25/96		4/5/90 32.48 ft	Subm.	Contain	No	8 in	8 in	26 ft	46 ft	SS	0.05 in			
699-53-48A	A5241		3/23/84			1/21/92 38.78 ft	Pos. Disp.	Contain	No	8 in								
699-53-48B	A5242		3/30/84	5/18/95		3/11/93 37.97 ft	Subm.	Contain	No	6 in	6 in	17.5 ft	37 ft	SS	0.05 in			
699-56-53	A5265		3/30/82	8/1/97		1/29/97 33.35 ft	Subm.	Purge to Ground	No	6 in	6 in	190 ft	270 ft	SS				
699-S28-E0	A9206		5/20/81	8/5/96		0 ft	Subm.	Purge to Ground	No	12 in						1	90 ft.	180 ft.

A-8

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2001

Quarter: I

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-N-57	A4700		6/30/87	8/30/95		2/7/95	68.74	ft Pos. Disp.	Purge to Ground	No	6 in	6 in	58 ft	73 ft	SS	0.02 in			
199-N-59	A4702		11/30/87	2/13/98		2/7/95	70.54	A Pos. Disp.	Purge to Ground	No	6 in	6 in	65.5 ft	71.5 ft	SS	0.02 in			
199-N-69	A4712		6/7/88	7/27/94		4/26/91	71.89	ft Pos. Disp.	Purge to Ground	No	6 in	6 in	40 ft	100 ft	SS	0.01 in			
299-E18-1	A4743		7/27/88	8/9/94		1/11/93	319.76	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	308.5 ft	329 ft	SS	0.02 in			
299-E24-19	A4754		9/27/89	1/29/93		2/6/90	239.35	ft Pos. Disp.	Contain No	4 in	4 in	79.65	A 300.68	ft	SS	0.01 in			
299-E25-29P	A4774	Yes	10/7/87	12/11/97		8/27/93	0	ft Pos. Disp.	Purge to Ground	No	2 in	2 in	325 ft	330 ft	SS				
299-E25-29Q	A4775	Yes	10/7/87	8/29/97		8/27/93	272.02	ft Pos. Disp.	Purge to Ground	No	2 in	2 in	256.6 ft	276.5 ft	SS				
299-E25-32Q	A4780	Yes	5/25/88	5/6/97		10/16/93	0	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	260 ft	280	A SS	0.02 in			
299-E27-12	A4810		10/9/89	10/22/96		2/2/90	260.7	A Pos. Disp.	Purge to Ground	No	4 in	4 in	46.52 ft	267.55 ft	SS	0.01 in			
299-E27-13	A4811		10/12/89	12/1/93		9/15/93	268.51	R Pos. Disp.	Purge to Ground	No	4 in	4 in	53.68	R 274.68	ft	SS	0.01 in		
299-E27-15	A4813		10/3/89	11/10/95		9/25/95	252.74	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	38.03	A 259.03	ft	SS	0.01 in		
299-E28-26	A4822		11/6/87	3/1/94		8/10/93	286.53	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	278.8	ft	298.8	A SS	0.02 in		
299-E32-2	A4830		8/29/87	2/5/98		10/4/89	269.66	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	57.75	ft	277.75	ft	SS	0.03 in	
299-E32-4	A4832		9/30/87	2/27/98		11/6/91	285.9	ft Pos. Disp.	Purge to Ground	No	3 in	4 in	78.08	ft	298.08	ft	SS	0.03 in	
299-E33-31	A4856		9/11/89	9/23/97		5/19/93	247.08	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	234.9	ft	255.9	ft	SS	0.01 in	
299-E34-2	A4877		9/30/87	3/1/94		2/7/90	230.4	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	19.95	ft	240.25	ft	SS	0.03 in	
299-W9-1	A5017		10/22/87	1/0/23/96		8/24/93	283.35	ft Pos. Disp.	No	4 in	4 in	266	ft	286	ft	SS	0.03 in		
299-W10-13	A4890		9/25/87	10/22/96		8/24/93	244.66	ft Pos. Disp.		No	4 in	4 in	227	ft	247	ft	SS	0.04 in	
299-W10-14	A4891		11/18/87	11/29/93		6/25/93	245.55	ft Pos. Disp.	No	4 in	4 in	427	ft	447	n	SS	0.03 in		
299-W18-22	A4934		9/25/87	3/25/94		3/11/92	213.21	ft Pos. Disp.	No	4 in	4 in	416.5	ft	447.5	ft	SS	0.03 in		
699-24-34C	A5092		4/6/87	1/21/98		8/24/93	132.53	ft Pos. Disp.	Purge to Ground	No	4 in	6 in	121	A 136	ft	SS	0.03 in		
699-40-39	A5155		8/7/89	10/24/96		4/8/93	159.58	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	00.98	ft	211.54	ft	SS	0.01 in	
699-42-42B	A5171		10/15/88	1/8/90		4/8/93	177.44	A Pos. Disp.	Purge to Ground	No	4 in	4 in	192.4	ft	202.7	ft	SS	0.02 in	
699-43-41E	A5174		8/4/89	8/16/95		4/9/93	136.9	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	35.19	ft	145.84	ft	SS	0.01 in	
699-S37-E14	A5394		11/3/88	11/9/90		10/2/89	56.13	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	47.25	ft	63	ft	SS	0.02 in	
699-S40-E14	A5398		11/3/88	9/8/95		8/17/95	48.95	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	33.55	ft	59.5	ft	SS	0.01 in	
699-S43-E12	A5404		11/49/89	10/2/89		10/2/89	51.88	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	42	ft	58	n	SS	0.02 in	

A-9

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2001

Quarter: 2

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION	
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int. TOP
199-B4-5		A5540	2/20/90	6/2/93		6/26/92	83.11 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	76.45 ft	97.1 ft	SS	0.02 in		
299-E27-11	A4809		10/18/89	11/29/93		2/7/90	243.05 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	30.38 ft	251.38 ft	SS	0.01 in		
299-E27-14	A4812		10/17/89	3/14/94		2/2/90	258.11 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	45.83 ft	266.83 ft	SS	0.01 in		
299-E27-16	A4814		4/17/90	5/25/92		8/27/93	251.93 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	238.7 ft	259.7 ft	R SS	0.01 in	--	
299-E28-28	A4824		4/17/90	3/1/94		11/6/91	286.17 ft	Pos. Disp. Purge to Ground	No	4 in	n	1			275 ft.	295	ft.
299-E33-8	A4872		10/31/53	3/25/98	5/16/90	2/1/90	250.24 ft	Subm. Purge to Ground	No	8 in	in	1				230 ft.	257 ft.
299-E33-20	A4847		7/31/56	11/21/97	11/7/89	10/22/93	249.45 ft	Subm. Purge to Ground	No	6 in	n	1			225 ft.	251	ft.
299-E33-34	A4859		4/23/90	9/19/95		1/25/93	232.84 ft	Pos. Disp. Contain	No	4 in	n	1			219 ft.	239	ft.
299-E33-35	A4860		4/17/90	9/19/95		8/27/93	242.94 ft	Pos. Disp. Purge to Ground	No	4 in	n	1			228 ft.	249	ft.
299-E33-36	A4861		4/17/90	4/29/94		8/10/93	247.44 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	234.5 ft	255.4 ft	SS	0.01 in		
299-E34-8	A4883		4/20/90	11/5/96		8/27/93	240.54 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	227.9 ft	247.9 ft	SS	0.01 in		
299-W11-23	A4905	--	7/1/90	10/7/97	3/17/90	12/18/96	237.66 ft	Subm.	No	6 in	in	1				200	ft.
299-W22-40	A4971		5/15/90	9/23/96		D/I	9/96	245.26 ft	Pos. Disp.	No	4 in	4 in	24.14 ft	244.49 ft	A SS	0.01 in	
299-W22-41	A4972		5/15/90	4/1/97		5/13/91	244.73 ft	Pos. Disp.	No	4 in	4 in	24.09 ft	245.33 ft	A SS	0.005 in		
299-W22-42	A4973		5/15/90	9/15/93		5/13/91	244.17 ft	Pos. Disp.	No	4 in	4 in	23.08 ft	243.39 ft	SS	0.01 in		
299-W22-43	A4974		5/15/90	1/23/96		5/13/91	242.72 ft	Pos. Disp.	No	4 in	4 in	23.67 ft	244.01 ft	SS	0.01 in		
299-W23-14	A4983		4/20/90	11/5/96		8/26/93	212.4 ft	Pos. Disp.	No	4 in	4 in	93.98 ft	215.26 ft	SS	0.01 in		
299-W26-9	A4995		5/4/90	8/8/95		1/18/95	203.76 ft	Pos. Disp.	No	4 in	4 in	184.6 ft	204.9 ft	SS	0.01 in		
699-49-57A	A5219		7/30/56	11/11/94	11/27/89	10/16/92	152.72 ft	Subm. Contain	No	8 in	in	1				144	ft.
699-52-54	A5236		5/22/90	9/24/95		10/14/92	167.93 ft	Pos. Disp. Contain	No	4 in	4 in	56.45 ft	166.85 ft	SS	0.02 in		
699-S30-E10	A5375		11/14/89	8/21/91		9/27/93	41.24 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	34.7 ft	55.02 ft	R SS	0.01 in		
699-S30-E10	A5376		1/19/90	11/6/91		9/27/93	32.4 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	34.35 ft	54.7 ft	SS	0.01 in		
699-S31-E10	A5379		1/16/90	9/8/95		9/21/93	32.8 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	26.52 ft	46.8 ft	SS	0.01 in		
699-S31-E10	A5380		1/9/90	11/6/91		9/21/93	32.13 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	26.18 ft	41.18 ft	SS	0.01 in		
699-S31-E8A	A5384		10/31/89	11/11/94		2/23/93	18.6 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	13.6 ft	33.6 ft	SS	0.02 in		
699-S34-E10	A5388		2/2/90	1/16/96		9/20/93	28.23 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	21.3 ft	41.6 ft	SS	0.01 in		
699-S38-E12	A5396		12/11/89			2/23/93	51.32 ft	Pos. Disp. Purge to Ground	No	4 in	4 in	43.81 ft	63.85 ft	SS	0.01 in		

A-10

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2001

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PER FORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	InL	OP	BOT.
299-E33-5	A4870		6/30/55	10/7/97	9/28/90	5/10/95	234.29 ft	Subm.	Contain	No	4 in						1	218 ft.	235 ft.
299-E33-7	A4871		4/30/55	6/25/92	9/27/90	6/17/92	227.03 ft	Pos. Disp.	Contain	No	4 in						1	215 ft.	230 ft.
299-E33-12	A4839		9/22/53	2/24/93	8/31/90	10/19/92	221.96 ft	Subm.	Purge to Ground	No	4 in	4 in	305 ft	385 ft	SS	0.01 in			
299-E33-13	A4840		10/31/53	10/7/97	9/25/90	10/18/92	227.82 ft	Subm.	Contain	No	a in						1	210 ft.	235 ft.
299-E33-15	A4842		2/28/53	10/29/97	9/25/90	10/20/92	226.66 ft	Subm.	Purge to Ground	No	a in						1	222 ft.	237 ft.
299-E33-18	A4844		2/28/50	10/7/97	8/31/90	10/20/92	251.49 ft	Subm.	Contain	No	8 in						1	240 ft.	260 ft.
299-E33-26	A4850		3/31/69	12/2/96	8/28/90	10/15/92	233.29 ft	Pos. Disp.	Contain	No	6 in						1	199 ft.	220 ft.
299-W10-18	A4895		12/12/90	2/12/98		1/20/92	219.86 ft	Pos. Disp.		No	4 in	4 in	99.75 ft	221.05 ft	SS	0.01 in			
299-W15-22	A4925		1/16/91	2/17/98		1/20/92	220.29 ft	Pos. Disp.		No	4 in	4 in	198.5 ft	219.8 ft	SS	0.01 in			
299-W18-25	A4937		12/11/90	6/3/96		8/24/93	213.5 ft	Pos. Disp.		No	4 in	4 in	193.5 ft	214.8 ft	SS	0.01 in			
299-W23-13	A4982		12/4/90	2/5/97		9/8/93	214.65 ft	Pos. Disp.		No	4 in	4 in	195.9 ft	217.17 ft	SS	0.01 in			
399-2-1	A5043		11/30/48	6/28/96	11/26/90	8/7/92	31.13 ft	Subm.	Purge to Ground	No	8 in						1	18 ft.	75 ft.
399-3-1	A5046		10/31/48	4/25/96	11/26/90	10/19/90	40.43 ft	Subm.	Purge to Ground	No	8 in						1	20 ft.	65 ft.
399-4-1	A5052		2/28/51	8/26/96	1/15/91	8/6/92	52.06 ft	Subm.	Purge to Ground	No	8 in						1	25 ft.	80 ft.
399-4-9	A5056		9/30/76	11/12/96	1/16/91	8/6/92	38.19 ft	Subm.	Purge to Ground	No	8 in	8 in	38 ft	58 ft	SS	0.02 in			
399-6-1	A5058		5/31/50	2/11/92	1/15/91	8/7/92	44.73 ft	Subm.	Purge to Ground	No	a in						1	25 ft.	75 ft.
699-49-55A	A5217		7/31/61	9/28/94	8/13/90	10/16/92	130.17 ft	Pos. Disp.	Purge to Ground	No	5 in	6 in	124 ft	139 ft	SS	0.03 in	1	125 ft.	135 ft.
699-49-57B	A5220		11/9/90			3/7/91	155.09 ft	Pos. Disp.	Purge to Ground	No	4 in	5.5 in	19.29 ft	229.6 ft	SS	0.01 in			
699-50-53A	A5227		2/2/55	4/29/96	8/13/90	10/6/92	156.65 ft	Subm.	Purge to Ground	No	a in						1	142 ft.	156 ft.
699-50-53B	A5228		10/29/90	11/11/96		3/7/91	156.67 ft	Pos. Disp.	Purge to Ground	No	4 in	5.5 in	14.66 ft	224.68 ft	SS	0.01 in			
699-53-55A	A5244		8/24/61	12/12/91	8/23/90	10/15/92	182.83 ft	Pos. Disp.	Purge to Ground	No	5 in						1	165 ft.	280 ft.
699-53-55B	A5245		5/30/75	10/11/93	8/23/90	1/7/97	76.12 ft	Subm.	Contain	No	8 in						1	232 ft.	252 ft.
699-53-55C	A5246		5/31/75	8/8/97	6/18/90	10/15/92	175.45 ft	Subm.	Contain	No	12 in	10 in	187.3 ft	220.5 ft	SS				
699-55-57	A5259		5/16/75	10/18/96	8/22/90	10/15/92	167.64 ft	Pos. Disp.	Contain	No	6 in						1	161 ft.	170 ft.
699-S19-E13	A5370		11/9/71	11/23/92	11/13/90	10/19/90	48.67 ft	Subm.	Purge to Ground	No	6 in						1	50 ft.	80 ft.
699-S27-E14	A5371		4/30/48	2/3/97	1/15/91	1/25/95	61.64 ft	Subm.	Purge to Ground	No	8 in						1	82 ft.	116 ft.
																	2	122 ft.	140 ft.
																	3	150 ft.	158 ft.

A-11

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2001

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST			DTW	PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT. MAINT.	ROUTINE MAINT.	UNSPEC.						DIAM	T O P	BOT.	MTRL	S L O T SIZE	In.	O P	ROT.
689-S29-E12	5372		11/5/71	10/21/98	1/15/91	10/19/90	41.25 ft	Subm.	Purge to Ground	N o	5 In	5 In	59 ft	79 ft	SS		1	37 ft.	59 ft.

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2001

Quarter: 4

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST			PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION				
				MAINT.	ROUTINE MAINT.	INSPEC.					DTW	DIAM	TOP	BOT.	MTRL	SLOT SIZE	Inl.	TOP	BOT.
299-E24-20	A4756		3/14/91	10/22/96		5/19/93	286.71 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	79.23 ft	299.65 ft	SS	0.01 in			
299-E32-6	A4834		7/17/91			8/27/93	266.79 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	254.5 ft	275.5 ft	SS	0.02 in			
299-E32-7	A4835		6/13/91			8/27/93	257.77 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	245.6 ft	266.6 ft	SS	0.02 in			
299-E32-8	A4836		6/10/91			8/27/93	244.91 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	255.3 ft	255.3 ft	SS	0.02 in			
299-E32-9	A4837		7/12/91			8/27/93	242.74 ft	Pos. Disp.	Contain	No	4 in	4 in	230.7 ft	251.3 ft	SS	0.02 in			
299-E33-37	A4862		4/1/91	3/25/94		8/10/93	252.69 ft	FDisp.	Purge to Ground	No	4 in	4 in	240.3 ft	261.1 ft	SS	0.01 in			
299-E33-38	A4863		2/1/91	10/7/97		3/29/91	231.76 ft	Pos. Disp.	Contain	No	4 in	4.5 in	18.55 ft	239.6 ft	SS	0.02 in			
299-E33-39	A4864		2/8/91	11/12/96		5/13/91	223.29 ft	Pos. Disp.	Purge to Ground	No	4 in	4.5 in	88.16 ft	229.2 ft	SS	0.02 in			
299-E33-40	A4866		4/1/91	12/1/93		5/13/91	222.85 ft	Subm.		No	4 in	4.5 in	93.92 ft	304.9 ft	R SS	0.01 in			
299-E33-41	A4867		3/28/91	10/7/97		8/10/93	254.65 ft	Pos. Disp.	Contain	No	4 in	4 in	244.9 ft	261 ft	SS	0.01 in			
299-W6-7	A5002		7/17/91	2/18/94		8/24/93	261.94 ft	Pos. Disp.		No	4 in	4 in	246.5 ft	267.2 ft	SS	0.01 in			
299-W7-11	A5006		5/24/91			8/20/93	229.52 ft	Pos. Disp.		No	4 in	4 in	211.5 ft	232 ft	SS	0.01 in			
299-W7-12	A5007		5/28/91			8/20/93	235.51 ft	Pos. Disp.		No	4 in	4 in	219.3 ft	240 ft	SS	0.02 in			
299-W10-17	A4894		1/17/91	8/23/94		1/20/92	219.35 ft	Pos. Disp.		No	4 in	4 in	201.4 ft	222.7 ft	SS	0.01 in			
299-W19-31	A4856		1/18/91	12/18/97		3/7/94	222.81 ft	Pos. Disp.		No	4 in	4 in	201.3 ft	222.6 ft	SS	0.01 in			
299-W22-39	A4970		2/28/91	10/2/96		8/27/93	217.96 ft	Pos. Disp.		No	4 in	4 in	199.8 ft	221.3 ft	SS	0.01 in			
299-W26-7	A5446		4/15/91			1/18/95	199.78 ft	Pos. Disp.		No	4 in	4 in	84.18 ft	205.19 ft	R SS	0.005 in			
399-3-12	A5048		9/30/80	7/11/96	2/1/91	8/6/92	44.19 ft	Subm.	Purge to Ground	No	6 in						1	35	ft. 49 ft.
399-4-7	A5055		11/30/61	4/29/94	1/31/91	4/27/94	34.65 ft	Subm.	Purge to Ground	No	6 in								150 ft.
399-4-11	A5054		11/30/86	10/31/91	1/16/91	10/19/90	60.53 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	55 ft	70 ft	SS				
699-42-E9B	A8874		4/2/91			12/20/96	25.31 ft	Subm.	Purge to Ground	No	6 in	6 in	354 ft	384 ft	SS	0.01 in			
699-43-40	A5173		6/24/91	5/12/92		4/9/93	128.87 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	114.3 ft	135.3 ft	SS	0.01 in			
699-57-59	A5269		4/19/91	1/24/96		6/28/93	175.61 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	65.96 ft	186.28 ft	SS	0.02 in			
699-S27-E9A	A5425		6/26/91	1/16/96		9/27/93	39.78 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	34.8 ft	55.8 ft	SS	0.01 in			
699-S28-E12	A5428		5/17/91			8/6/92	38.18 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	38.1 ft	48.4 ft	SS	0.01 in			
699-S29-E11	A9207		6/25/91	10/27/94			36.21 ft		Purge to Ground	No		4 in	24.1 ft	45.1 ft	R SS	0.01 in			
699-S31-E10	A9216		7/9/91	10/2/94			9.746 ft	Pos. Disp.	Purge to Ground	No		4 in	88.5 ft	98.5 ft	SS	0.01 in			

A-13

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2002

Quarter: 1

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION		
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP
199-K-28	A4654		9/1/79	3/31/98	10/8/91	1/21/97	71.17 ft	Subm.	Purge to Ground	No	6 in					1	63 ft.	88 ft.
199-K-29	A5480		9/30/79	2/23/95	10/8/91	1/21/97	72.35 ft	Subm.	Purge to Ground	No	6 in					1	65 ft.	85 ft.
299-E25-43	A4792		8/8/91	11/5/96		9/8/95	249.19 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	238.4 ft	259.4 ft	SS	0.02 in		
299-E26-13	A4802		8/16/91	11/29/93		4/8/93	204.75 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	191.7 ft	212.3 ft	SS	0.02 in		
299-E27-17	A4815		11/11/91			8/23/93	234.14 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	23.15 ft	244.15 ft	SS	0.02 in		
299-E33-42	A4868		11/6/91	9/23/97		5/19/93	253.94 ft	Pos. Disp.	Contain	No	4 in	4 in	238.5 ft	259.5 ft	SS	0.02 in		
299-E33-43	A4869		11/5/91	9/23/97		5/19/93	262.47 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	50.22 ft	271.34 ft	SS	0.02 in		
299-W6-6	A5001		10/24/91			8/24/93	261.78 ft	Pos. Disp.		No	4 in	4 in	18.59 ft	429.3 ft	SS	0.02 in		
299-W22-46	A4977		11/12/91	5/12/97		8/27/93	220.98 ft	Pos. Disp.		No	4 in	4 in	192.9 ft	228.9 ft	SS	0.01 in		
399-1-21A	A5414		9/25/91			10/20/93	39.24 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	31.43 ft	52.17 ft	SS	0.01 in		
399-8-5A	A5416		10/9/91			8/7/92	55.92 ft	Pos. Disp.	Purge to Ground	No	6 in	3 in	50 ft	70 ft	SS	0.01 in		
699-32-22B	A8512		8/6/91	8/8/97		1/27/97	116.03 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	774 ft	836 ft	SS	0.02 in		
699-40-40A	A5156		10/7/91	10/12/94		4/8/93	134.71 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	215.1 ft	225.87 ft	SS	0.01 in		
699-42-39A	A5165		9/26/91	10/21/96		4/8/93	141.93 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	169.4 ft	180.1 ft	SS	0.01 in		
699-42-39B	A5166		10/9/91	10/21/96		4/8/93	146.26 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	203 ft	213.8 ft	SS	0.01 in		
699-42-41	A5170		7/30/91			4/8/93	153.5 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	134.2 ft	155.2 ft	SS	0.01 in		
699-52-57	A5237		11/22/91	1/29/98		10/14/92	261.6 ft	Pos. Disp.	Contain	No	4 in	4 in	49.05 ft	159.47 ft	SS	0.02 in		
699-63-90	A5293		12/14/48	2/14/94	8/21/91	2/28/91	101.98 ft	Subm.	Purge to Ground	No	8 in					1	95 ft.	147 ft.
699-65-83	A5303		4/30/67	4/23/93	8/21/91	2/25/91	85.38 ft	Subm.	Purge to Ground	No	6 in					1	60 ft.	120 ft.
699-67-86	A5313		10/9/62	8/2/91	8/2/91	1/6/97	72.53 ft	Subm.	Purge to Ground	No	8 in					1	60 ft.	460 ft.
699-S19-E14	A5421		9/17/91			9/28/93	28.17 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	19.13 ft	39.9 ft	SS	0.01 in		
699-S22-E9A	A5422		9/23/91			9/24/93	28.08 ft	Pos. Disp.	Purge to Ground	No	6 in	3 in	22.6 ft	37.6 ft	SS	0.01 in		
699-S27-E9B	A5426		9/19/91			9/27/93	39.1 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	64.95 ft	175.62 ft	SS	0.01 in		
699-S29-E16	A5429		9/6/91			9/27/93	37.71 ft	Pos. Disp.	Purge to Ground	No	6 in	3 in	28 ft	48 ft	SS	0.01 in		
699-S29-E16	A5430		9/21/91			9/27/93	37 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	94 ft	104 ft	SS	0.01 in		
699-S29-E16	A5431		9/27/91			9/27/93	4.4 ft	Pos. Disp.	Purge to Ground	No	6 in	4 in	65.63 ft	176 ft	SS	0.01 in		
699-S32-E11	A9223		7/26/91	3/25/94		3/15/94	35.58 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	29.9 ft	50.9 ft	SS	0.01 in		
699-S34-E15	A5389		11/18/91	1/16/97		10/16/92	57.09 ft	Subm.	Purge to Ground	No	4 in	4 in	53.1 ft	63.8 ft	SS	0.02 in		

A-14

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2002

Quarter: 2

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-B2-13	A4551		3/24/92			8/23/93	22.55 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	14.4 ft	35.2 ft	SS	0.01 in			
199-B3-46	A4553		2/28/92			2/1/93	47.98 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	44.4 ft	65.5 ft	SS	0.01 in			
199-B4-9	A4560		5/28/92	2/21/96		8/13/93	72.5 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	60 ft	80 ft	SS	0.01 in			
199-B5-2	A4562		6/23/92	9/17/97		8/13/93	83.1 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	54 ft	74 ft	SS	0.01 in			
199-B8-6	A4583		7/8/92			2/1/93	76.33 ft	Pos. Disp.	Purge to Ground	No	6 in	4 in	68.7 ft	88.7 ft	SS	0.01 in			
199-B9-2	A4565		6/15/92			8/13/93	89.37 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	90.4 ft	110.4 ft	SS	0.01 in			
199-F5-45	A4595		9/9/92			11/5/92	43.02 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	36.5 ft	51.8 ft	SS	0.01 in			
199-F5-47	A4597		9/15/92			11/5/92	44.37 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	39.6 ft	59.6 ft	SS	0.01 in			
199-F5-48	A4598		9/11/92	2/24/93		11/5/92	42 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	38 ft	53.3 ft	SS	0.01 in			
199-N-19	A4668		1/31/81	4/18/95	8/13/92	4/13/95	66.55 ft	Subm.	Purge to Ground	No	8 in						1	3 ft.	76 ft.
299-E25-46	A4793		8/26/92			5/19/93	294.26 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	86.05 ft	306.26 ft	SS	0.01 in			
299-E32-10	A5432		4/15/92	4/29/96		4/29/96	237.34 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	25.03 ft	245.34 ft	SS	0.02 in			
299-W6-9	A5434		4/10/92	4/26/96		4/25/96	246.93 ft	Pos. Disp.		No	4 in	4 in	230.8 ft	250.8 ft	SS	0.01 in			
299-W10-19	A5438		7/24/92	7/23/97		2/15/95	230.27 ft	Pos. Disp.		No	4 in	4 in	217 ft	237 ft	SS	0.01 in			
299-W11-28	A4908		12/1/91	3/31/97		8/24/93	243.57 ft	Pos. Disp.		No	4 in	4 in	224.9 ft	245.85 ft	SS	0.01 in			
299-W22-44	A4975		11/26/91	11/5/96		10/18/93	227.59 ft	Pos. Disp.		No	4 in	4 in	205.1 ft	242.2 ft	SS	0.02 in			
299-W22-45	A4976		9/4/92	4/8/94		10/18/93	215.82 ft	Pos. Disp.		No	4 in	4 in	98.11 ft	233.9 ft	SS	0.02 in			
299-W23-15	A4984		12/3/91	8/8/96		8/26/93	204.55 ft	Pos. Disp.		No	4 in	4 in	85.73 ft	222.44 ft	SS	0.02 in			
399-1-2	A5035		4/30/50	4/17/92	12/19/91	8/7/92	42.48 ft	Pos. Disp.	Purge to Ground	No	8 in						1	25 ft.	75 ft.
399-1-12	A5021		11/30/86	6/8/92	6/8/92	10/31/89	40.14 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	45 ft	60 ft	SS	0.04 in			
399-1-14A	A5413		10/30/86	2/24/93	2/7/92	10/31/89	38.56 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	32 ft	47 ft	SS	0.04 in			
399-3-10	A5047		9/30/76	12/22/92	5/7/92	11/3/89	41.4 ft	Pos. Disp.	Purge to Ground	No	6 in	8 in	34 ft	49 ft	SS	0.02 in			
399-3-11	A8077		9/17/76	9/17/97	8/6/92	12/20/95	29.34 ft	Subm.	Purge to Ground	No	8 in	8 in	45 ft	65 ft	SS	0.02 in			
399-5-1	A5057		2/28/51	8/6/92	7/30/92	8/6/92	51.59 ft	Subm.	Purge to Ground	No	8 in						1	23 ft.	100 ft.
399-8-1	A5059		4/30/50	8/28/92	12/16/91	8/3/93	51.96 ft	Pos. Disp.	Purge to Ground	No	8 in						1	35 ft.	83 ft.
699-60-60	A5282		6/30/48	6/24/92	6/24/92	1/7/97	111.88 ft	Subm.	Purge to Ground	No	8 in						1	100 ft.	127 ft.
699-97-43	A5360		10/12/62	4/29/96	4/13/92	1/29/97	40.15 ft	Subm.	Purge to Ground	No	8 in						1	25 ft.	97 ft.
699-S30-E15	A5377		10/27/71	6/2/93	5/12/92	8/6/92	58.54 ft	Pos. Disp.	Purge to Ground	No	5 in	5 in	58 ft	78 ft	SS	0.02 in			

A-15

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2002

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PER FORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Inch	TOP	BOT.
199-F5-1	A4587		9/10/48	1/14/94	6/22/93	1/22/97	35.72 ft	Subm.	Contain	No	6 in						1	35 ft.	63 ft.
199-F5-3	A4589		12/16/52	10/24/94	6/22/93	1/22/97	38.07 ft		Contain	No	8 in						1	22 ft.	45 ft.
199-F5-6	A4600		8/10/56	9/9/99	6/17/93	1/22/97	42.63 ft	Subm.	Purge to Ground	No	6 in						1	35 ft.	74 ft.
																	2	149 ft.	192 ft.
199-F5-42	A4591		10/1/92			11/5/92	20.54 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	15.2 ft	35.2 ft	SS	0.01 in			
199-F5-46	A4596		10/15/92			11/5/92	46.26 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	40.8 ft	55.8 ft	SS	0.01 in			
199-F7-1	A4603		8/14/56	7/21/94	6/21/93	1/22/97	13.24 ft	Subm.	Purge to Ground	No	6 in						1	10 ft.	25 ft.
																	2	78 ft.	85 ft.
																	3	90 ft.	100 ft.
																	4	130 ft.	140 ft.
199-F7-2	A4604		3/21/88	10/21/96	6/21/93	8/23/93	19.17 ft	No Pump	Purge to Ground	No	4 in	6 in	15 ft	30.5 ft	SS	0.02 in			
199-F7-3	A4605		10/7/92	11/29/93		11/5/92	18.48 ft	Pos. Disp.	Purge to Ground	No	6 in	4 in	17.1 ft	32.1 ft	SS	0.01 in			
199-F8-2	A4607		7/26/60	7/21/94	6/17/93	1/22/97	35.74 ft	Pos. Disp.	Purge to Ground	No	8 in						1	10 ft.	25 ft.
																	1	25 ft.	53 ft.
199-F8-3	A4608		9/16/92	11/29/93		11/5/92	24.59 ft	Pos. Disp.	Purge to Ground	No	6 in	4 in			SS	0.01 in			
199-F8-4	A4609		9/29/92	11/29/93		11/5/92	39.67 ft	Pos. Disp.	Purge to Ground	No	6 in	4 in	36.2 ft	46.2 ft	SS	0.01 in			
199-N-26	A4675		1/2/81	11/29/93	10/29/92	1/9/92	68.76 ft	Pos. Disp.	Purge to Ground	No	5 in	6 in	59 ft	79 ft	SS		1	12 ft.	77 ft.
199-N-52	A4695		6/24/85	3/31/97	3/28/93	8/15/89	73.8 ft	Pos. Disp.	Purge to Ground	No	8 in	7 in	56 ft	76 ft	SS	0.02 in			
199-N-77	A5442	1	1/18/92				69.74 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	84.36 ft	94.6 ft	SS	0.01 in			
299-W18-15	A4932		4/28/80	10/24/94	7/27/93	3/1/92	204.48 ft	Subm.		No	8 in						1	170 ft.	243 ft.
299-W27-2	A5410		12/18/92	3/1/94		8/27/93	227.26 ft	Pos. Disp.		No	6 in	4 in	06.14 ft	416.56 ft	SS	0.02 in			
399-5-4B	A8094		4/23/93				50.42 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	42 ft	57.3 ft	SS	0.01 in			
399-6-2	A8095		5/4/93	3/5/96		2/27/96	51.39 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	42.9 ft	58.2 ft	SS	0.01 in			
699-25-34D	A5419		10/22/92	1/16/96		12/18/92	137.8 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	126.8 ft	162.8 ft	SS	0.01 in			
699-26-34B	A5420		10/22/92	4/17/95		12/18/92	130.26 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	186.4 ft	153.4 ft	SS	0.01 in			
699-40-36	A5154		10/26/92	10/21/96		12/18/92	119.44 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	09.24 ft	219.51 ft	SS	0.01 in			
699-41-42	A5162		10/9/92	10/10/96		1/7/93	239.72 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	70.33 ft	280.59 ft	SS	0.01 in			

A-16

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2002

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
699-42-37	A5164		10/14/92	1/27/94		12/18/92	107.07 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	44.23 ft	154.5 ft	SS	0.01 in			
699-44-39B	A5185		11/3/92	1/8/93		1/7/93	99.79 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	98.94 ft	119.16 ft	SS	0.01 in			
699-77-36	A5330		4/12/57	8/4/93	8/4/93	1/24/92	33.46 ft	Subm.	Purge to Ground	No	8 in						1	32 ft.	82 ft.
699-81-58	A5338		9/24/62	1/22/94	8/4/93	11/8/97	45.9 ft	Subm.	Purge to Ground	No	8 in						1	35 ft.	148 ft.
699-83-47	A5341		4/23/57	8/1/96	8/16/93	1/24/92	46.69 ft	Subm.	Purge to Ground	No	8 in						1	35 ft.	150 ft.
699-87-55	A5346		6/27/69	8/12/93	8/12/93	1/20/92	71.84 ft	Subm.	Purge to Ground	No	6 in						1	59 ft.	92 ft.

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2002

Quarter: 4

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-N-33	A4682		8/31/83	3/3/98	2/10/94	4/25/91	70.8 ft	Pos. Disp.	Purge to Ground	No	8 in	8 in	38 ft	75 ft	SS	0.01 in			
199-N-41	A4689		4/30/84	12/13/94	2/11/94	4/25/91	70.74 ft	Pos. Disp.	Purge to Ground	No	6 in	8 in	53 ft	73 ft	SST	in			
299-E25-1000	A6536		11/15/93				83.034 m	Pos. Disp.	Purge to Ground	No	8 in	4 in	283.3 ft	293.3 ft	SS	0.01 in			
299-W10-21	A5440		8/27/93	5/3/94		9/22/93	222.81 ft	No Pump		No	4 in	4 in	09.25 ft	229.58 ft	SS	0.01 in			
399-3-2	A8071		10/31/47	10/21/96	2/20/94	10/18/91	0 ft	Subm.	Purge to Ground	No	10 in						1	40 ft.	75 ft.
399-3-3	A8072		1/31/48	10/21/96	2/20/94	11/13/91	0 ft	Subm.	Purge to Ground	No	10 in						1	52 ft.	160 ft.
399-4-12	A8089		12/1/80	2/20/94	2/20/94	7/10/96	0 ft	Subm.	Purge to Ground	No	12 in						1	49 ft.	69 ft.
699-14-38	A5068		11/21/58	8/25/93	8/25/93	1/28/97	110.68 ft	Subm.	Purge to Ground	No	8 in						1	110 ft.	115 ft.
																	1	116 ft.	409 ft.
99-19-58	A5076		1/24/59	2/14/94	2/14/94	7/29/93	154.97 ft	Subm.	Purge to Ground	No	6 in						1	149 ft.	194 ft.
699-19-88	A5077		11/4/57	11/12/96	2/14/94	7/29/93	130.66 ft	Subm.	Purge to Ground	No	6 in						1	70 ft.	170 ft.
699-22-35	A8443		1/11/94	11/11/96			134.05 ft	Pos. Disp.	Purge to Ground	No		4 in	122.4 ft	157.4 ft	SS	0.01 in			
699-23-34B	A0450		1/7/94	11/10/96		10/28/94	137.81 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	122.4 ft	157.4 ft	SS	0.01 in			
699-24-46	A8457		10/31/58	2/14/94	2/14/94	7/13/93	189.18 ft	Subm.	Purge to Ground	No	10 in						1	180 ft.	670 ft.
699-34-6	A5463		12/28/93	11/11/96		8/24/94	308.33 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	303 ft	323 ft	SS				
699-35-78A	A5141		8/17/50	3/31/97	12/14/93	8/27/93	205.5 ft	Subm.	Contain	No	6 in						1	180 ft.	279 ft.
699-37-82A	A5147		10/10/60	7/12/96	2/14/94	12/23/96	177.91 ft	Pos. Disp.	Purge to Ground	No	6 in						1	155 ft.	185 ft.
699-48-71	A5214		9/26/56	2/20/94	2/20/94	7/12/93	247.89 ft	Subm.	Purge to Ground	No	6 in						1	239 ft.	302 ft.
699-50-85	A5214		11/21/51	11/11/94	2/14/94	11/16/91	267.27 ft	Subm.	Purge to Ground	No	8 in						2	405 ft.	425 ft.
																	2	465 ft.	485 ft.
699-51-75	A5232		10/31/57	8/25/95	2/20/94	12/23/96	197.28 ft	Subm.	Purge to Ground	No	8 in						1	190 ft.	370 ft.
699-55-76	A5261		1/18/59	2/20/94	2/20/94	7/13/93	142.26 ft	Subm.	Purge to Ground	No	8 in						1	141 ft.	221 ft.
699-61-66	A5286		6/14/55	1/26/94	1/26/94	12/9/93	122.3 ft	Subm.	Purge to Ground	No	8 in						1	105 ft.	160 ft.
699-64-62	A5296		5/10/72	2/20/94	2/20/94	1/27/92	99.72 ft	Subm.	Purge to Ground	No	5 in	5 in	90.5 ft	110.5 ft	SS	0.01 in			
699-65-50	A5300		8/31/55	2/20/94	2/20/94	10/16/93	67.83 ft	Subm.	Purge to Ground	No	8 in						1	55 ft.	125 ft.
699-66-58	A5309		6/16/72	10/21/94	1/26/94	6/3/93	103.26 ft	Subm.	Purge to Ground	No	5 in	5 in	92.5 ft	112.5 ft	SS	0.02 in	1	93 ft.	112 ft.
699-89-35	A5348		9/26/61	2/20/94	2/20/94	9/13/93	24.59 ft	Subm.	Purge to Ground	No	8 in						1	20 ft.	73 ft.
699-S8-19	A5408		8/31/50	12/11/97	2/14/94	1/31/90	108.18 ft	Subm.	Purge to Ground	No	8 in						1	104 ft.	132 ft.

A-18

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2002

Quarter: 4

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	ROT.	MTRL	SLOT SIZE	In.	OP	BOT.
699-S12-3	A5366		12/31/50	12/10/96	8/18/93	12/2/96	71.71 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	70 ft	110 ft	SS		1	55 ft.	84 ft.
699-S31-1	A5378		1/31/51	2/15/95	2/14/94	12/11/96	80.1 ft	Subm.	Purge to Ground	No	4 in						1	93 ft.	103 ft.

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2003

Quarter: 1

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-N-105A	B2408		4/26/95				0 ft	Subm.	Contain	No	8 in	8 in	69 ft	96 ft	SS	0.01 in			
299-E17-19	A4737		9/19/88	10/3/96	5/17/95	5/6/94	319.34 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	304 ft	324 ft	SS	0.01 in			
299-E25-28	A4773		4/17/88	10/30/97	10/18/96	12/9/96	262.35 ft	Subm.	Purge to Ground	No	5 in	5 in	320 ft	340 ft	SS	0.01 in			
299-E25-31	A4778		8/26/87	10/14/96	10/14/96	8/27/93	273.8 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	259 ft	279 ft	SS	0.02 in			
299-E25-42	A4791		8/26/91	10/14/96	10/14/96	4/9/93	282.73 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	267.6 ft	288.9 ft	SS	0.02 in			
299-E25-47	A4794		8/6/92	10/14/96	10/14/96	11/3/92	272.82 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	62.98 ft	283.21 ft	SS	0.01 in			
299-E26-12	A4801		8/13/91	10/18/96	10/18/96	4/8/93	230.4 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	217.6 ft	238.6 ft	SS	0.02 in			
299-E34-7	A4882		10/17/89	9/30/96	8/9/94	6/27/94	203.97 R	Pos. Disp.	Purge to Ground	No	4 in	4 in	193.9 R	204.55 R	SS	0.01 in			
299-W7-6	A501 2		1 1/2/87	3/20/96	3/20/96	8/20/93	228.56 R	Pos. Disp.		No	4 in	4 in	209 ft	229 R	SS	0.03 in			
299-W10-20	A5439		4/1 1/94	4/26/96		4/25/96	234.18 R	Pos. Disp.		No	4 in	4 in	221.7 R	241.7 ft	SS	0.02 in			
299-W10-22	A9890		10/2/94				231.5 R	Pos. Disp.		No		4 in	15.55 R	245.5 R	SS	0.01 in			
299-W1 1-3	A5473		1/31/51	2/20/96	2/20/96	12/17/96	269 R	Subm.		No	8 in						1	254 ft.	267 ft.
																	2	277 ft.	320 ft.
299-W1 1-10	A4901		4/30/56	6/1 7/97	2/20/96	12/19/96	282.65 R	Subm.		No	8 in						1	256 ft.	304 ft.
299-W14-12	A4914		1 1/4/91	8/22/97	1/2/96	8/24/93	219.56 R	Pos. Disp.		No	4 in	4 in	198.4 R	218.7 R	SS	0.01 in			
299-W15-12	A4917		10/4/73	8/2/96	3/19/96	1/5/96	218.52 ft	Pos. Disp.		No	6 in						1	195 ft.	215 ft.
299-W15-32	B2423		6/15/95	11/18/97			206.38 R			No	6 in	6 in	94.02 ft	234.5 R	SS	0.02 in			
299-W19-12	A4945		1/25/83	8/25/97	9/1 1/95	2/15/95	221.62 R	Subm.		No	6 in	6 in	210 ft	250 ft	SS	0.02 in			
299-W22-2	A7828		5/23/56	8/1/96	7/20/95	12/12/96	214.65 R	Subm.		No	6 in						1	195 ft.	285 ft.
299-W22-10	A7835		6/11/56	8/1/96	7/17/95	6/21/95	220.48 ft	Subm.		No	6 in						1	203 ft.	310 ft.
299-W23-3	A4986		2/28/56	10/5/95	8/30/95	9/24/95	212.45 R	Subm.		No	4 in						1	176 ft.	228 ft.
299-W23-7	A4990		11/11/69	7/22/96	8/30/95	9/27/95	211.5 ft	Pos. Disp.		No	4 in						1	170 ft.	248 ft.
299-W26-10	A4992		4/4/91	12/18/96	8/26/96	8/27/93	220.91 ft	Pos. Disp.		No	4 in	4 in	01.19 ft	221.59 ft	SS	0.01 in			
299-W26-12	A5409		3/29/91	11/5/96	8/26/96	8/27/93	225.92 ft	Pos. Disp.		No	4 in	4 in	207.2 ft	227.2 ft	SS	0.01 in			
699-26-33	A5101		9/4/86	11/12/96	12/5/94	8/25/91	135.4 ft	Subm.	Purge to Ground	No	4 in	5 in	123.5 R	143.5 R	SS	0.025 in			
699-26-35A	A5103		7/14/86	11/12/96	12/5/94	12/17/93	132.7 R	Subm.	Purge to Ground	No	5 in	5 in	120.4 ft	140.4 R	SS	0.025 in			
699-36-70A	A9901		12/10/94	11/11/96		1/9/95	261.83 R	Pos. Disp.	Contain	No	4 in	4 in	257.4 ft	287.4 R	SS	0.01 in			
699-37-47A	B2822		9/30/96	11/18/96			316.06 R	Subm.	Purge to Ground	No	6 in	4 in			SS				

A-20

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2003

Quarter: 1

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
699-43-43	A5179		9/30/88	11/21/97	8/15/95	4/8/93	176.82 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	156.8 ft	177.45 ft	SS	0.02 in			
699-61-62	A5285		6/10/72	10/18/96	10/18/96	1/27/92	97.3 ft	Subm.	Purge to Ground	No	8 in						1	86 ft.	100 ft.

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2003

Quarter: 2

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	SCREEN				PERFORATION				
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW				CASING SIZE	DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-D8-6	A4585		12/19/91	4/1/97	12/12/96	12/16/96	92.09 ft	Pos. Disp.	Contain	No	4 in	4 in	87.5 ft	107.8 ft	SS	0.01 in			
299-E17-1	A4728		12/31/55	1/17/97	1/17/97	12/17/96	318.96 ft	Subm.	Contain	No	6 in						1	303 ft.	333 ft
299-E17-14	A4732		5/11/88	1/20/97	1/20/97	12/18/96	321.89 ft	Pos. Disp.	Contain	No	4 in	4 in	309.5 ft	330 ft	SS	0.02 in			
299-E25-32P	A4779	Yes	5/25/88	9/9/99	11/4/96	4/9/93	270.4 ft	Pos. Disp.	Purge to Ground	No	2 in	2 in	320 ft	330 ft	SS	0.02 in			
299-E25-35	A4783		7/27/88	11/4/96	11/4/96	4/9/93	274.29 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	260.5 ft	281 ft	SS	0.02 in			
299-E27-8	A4817		9/30/87	12/21/94	1/22/97	2/7/90	237.48 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	225.5 ft	245.5 ft	SS	0.03 in			
299-E27-19	A6675		7/8/92	7/14/97	7/14/97		250.54 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	245 ft	265 ft	SS	0.02 in			
299-E28-17	A4820		4/24/69	8/25/97	3/12/97	5/8/91	306.91 ft	Subm.	Purge to Ground	No	5 in						1	289 ft.	335 ft
299-E28-27	A4823		9/30/87	3/31/97	3/31/97	2/6/89	279.93 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	269.9 ft	289.9 ft	SS	0.03 in			
299-E33-21	A4848		4/30/57	3/2/98	4/25/97	10/23/89	268.01 ft	Subm.	Purge to Ground	No	8 in	8 in	0 ft	0 ft			1	235 ft.	270 ft.
299-E34-10	A4875		10/10/91	5/30/97	5/30/97	8/27/93	239.21 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	25.29 ft	246.35 ft	SS	0.02 in			
299-E34-11	A4876		12/20/91	5/27/97	5/27/97	8/27/93	217.14 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	207.5 ft	217.88 ft	SS	0.01 in			
299-E34-12	A5433		4/15/92	5/30/97	5/30/97		238.29 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	223.9 ft	244.9 ft	SS	0.02 in			
299-W6-2	A4997		11/13/87	5/6/97	5/6/97	8/20/93	243.17 ft	Pos. Disp.		No	4 in	4 in	224 ft	245 ft	SS	0.03 in			
299-W6-4	A4999		11/26/91	2/3/97	2/3/97	1/30/97	252.4 ft	Pos. Disp.		No	4 in	4 in	34.93 ft	255.97 ft	SS	0.01 in			
299-W6-10	A5435		2/20/92	2/6/97	2/6/97	5/9/95	265.55 ft	Pos. Disp.		No	4 in	4 in	251.2 ft	271.2 ft	SS	0.01 in			
299-W7-1	A5004		7/30/87	5/8/97	5/8/97	8/20/93	237.99 ft	Pos. Disp.		No	4 in	4 in	225 ft	245 ft	SS	0.03 in			
299-W7-3	A5009		11/23/87	6/6/97	6/6/97	8/20/93	225.81 ft	Pos. Disp.		No	4 in	4 in	449 ft	470 ft	SS	0.03 in			
299-W7-4	A5010		11/19/87	6/6/97	6/6/97	1/20/92	221.98 ft	Pos. Disp.		No	4 in	4 in	203 ft	233 ft	SS	0.03 in			
299-W7-5	A5011		11/19/87	5/8/97	5/8/97	1/20/92	222.53 ft	Pos. Disp.		No	4 in	4 in	207.7 ft	227.7 ft	SS	0.02 in			
299-W7-7	A5013		11/27/89	6/19/97	6/19/97	8/20/93	224.46 ft	Pos. Disp.		No	4 in	4 in	07.06 ft	227.8 ft	SS	0.01 in			
299-W7-8	A5014		12/13/89	6/27/97	6/27/97	8/20/93	237.8 ft	Pos. Disp.		No	4 in						1	220 ft.	241 ft.
299-W7-9	A5015		4/11/90	7/7/97	7/7/97	8/20/93	238.98 ft	Pos. Disp.		No	4 in	4 in	20.34 ft	241.14 ft	SS	0.01 in			
299-W7-10	A5005		4/17/90	6/27/97	6/27/97	8/20/93	240.44 ft	Pos. Disp.		No	4 in	4 in	20.51 ft	240.86 ft	SS	0.01 in			
299-W8-1	A5016		7/23/87	5/8/97	5/8/97	8/20/93	248.49 ft	Pos. Disp.		No	4 in	4 in	236.2 ft	256.5 ft	SS	0.03 in			
299-W11-27	A4907		11/21/91	2/10/98	6/6/97	8/24/93	234.61 ft	Pos. Disp.		No	4 in	4 in	13.25 ft	233.58 ft	SS	0.01 in			
299-W19-3	A7733		9/20/57	2/3/97	2/3/97	12/12/96	247.09 ft	Pos. Disp.		No	5 in						1	230 ft.	280 ft.

A-22

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2003

Quarter: 2

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SUE	INT.	OP	BOT.
299-W19-18	A7743		12/12/85	3/31/97	3/31/97	3/26/93	248.37 ft	Subm.		No	5 in	5 in	130 ft	240 ft	SS	0.01 in			
699-2-7	A8122		2/20/78	3/31/97	3/31/97	9/20/95	120.65 ft	Subm.	Purge to Ground	No				6 ft	145 ft	165 ft		145 ft.	165 ft.

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2003

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN					PERFORATION		
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	In.	TOP	BOT.
199-N-28	A4677		9/17/83	11/29/93	4/28/98	8/15/89	73.91 ft	Subm.	Contain	No	3 in	7 in	47 ft	83 ft	SS	0.02 in			
199-N-34	A4683		8/30/83	5/12/94	4/28/98	3/12/93	69.58 ft	Subm.	Purge to Ground	No	8 in	8 in	34 ft	78 ft	SST	in			
199-N-71	A4714		10/28/91	3/1/94	4/27/98	8/23/93	71.78 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	63.8 ft	84.5 ft	SS	0.02 in			
199-N-72	A4715		10/30/91		4/23/98	8/12/93	69.42 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	62.2 ft	82.2 ft	SS	0.02 in			
299-E17-17	A4735		5/16/88	8/5/97	8/5/97	2/6/90	319.52 ft	Pos. Disp.	Purge to Ground	No	4 in	8 in	313 ft	333 ft	SS	0.02 in			
299-E17-18	A4736		4/26/88	8/29/97	8/29/97	2/6/90	320.36 ft	Pos. Disp.	Purge to Ground	No	4 in	8 in	311.7 ft	332.7 ft	SS	0.02 in			
299-E24-16	A4751		9/19/88	8/11/97	8/11/97	2/6/90	317.96 ft	Pos. Disp.	Contain	No	4 in	4 in	307 ft	327 ft	SS	0.02 in			
299-E24-18	A4753		9/19/88	8/25/97	8/25/97	2/6/90	318.83 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	311.5 ft	332.5 ft	SS	0.01 in			
299-E25-48	A4795		8/25/92	11/5/96	1/22/98	8/16/95	281.94 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	74.33 ft	294.55 ft	SS	0.01 in			
299-E27-7	A4816		10/4/82	8/30/96	4/9/98	6/9/95	234.42 ft	Subm.	Purge to Ground	No	6 in	6 in	241 ft	281 ft	SS	0.02 in			
299-E27-9	A4818		8/21/87	7/24/95	12/8/97	2/7/90	228.83 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	19.85 ft	239.08 ft	SS	0.03 in			
299-E27-10	A4808	-	8/19/87	6/23/94	3/5/98	2/7/90	224.01 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	212.1 ft	232.4 ft	SS	0.03 in			
299-E27-18	A6674		7/14/92		8/4/97		249.72 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	245 ft	265 ft	SS	0.02 in			
299-E32-5	A4833		11/9/89	12/16/96	3/5/98	8/27/93	281.67 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	70.83 ft	291.84 ft	SS	0.01 in			
299-E33-16	A6855		1/31/53	10/29/97	10/29/97	4/3/92	230.83 ft	Subm.	Purge to Ground	No	6 in						1	231 ft.	246 ft.
299-E33-17	A4843		10/31/53	11/21/97	11/21/97	8/10/93	231.03 ft	Subm.	Purge to Ground	No	6 in						1	220 ft.	242 ft.
299-E34-3	A4878		8/19/87	11/21/97	11/21/97	2/7/90	211.06 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	93.19 ft	213.5 ft	SS	0.03 in			
299-E34-5	A4880		8/15/87	9/17/97	9/10/97	2/7/90	188.85 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	170.5 ft	190.5 ft	SS	0.02 in			
299-E34-9	A4884		11/5/91	6/24/94	1/20/97	8/27/93	228.08 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	12.63 ft	233.7 ft	SS	0.02 in			
299-W15-17	A4921		10/28/87	8/21/97	8/21/97	8/26/93	230.44 ft	Pos. Disp.		No	4 in	4 in	422.5 ft	432.5 ft	SS	0.03 in			
299-W18-23	A4935		7/1/87	12/1/93	4/9/98	8/24/93	241.17 ft	Pos. Disp.		No	4 in	4 in	20.33 ft	251 ft	SS	0.03 in			
299-W27-1	A8062		6/28/84	8/21/97	8/21/97	1/10/96	228.09 ft	Subm.		No	6 in	6 in	216 ft	236 ft	SS	0.01 in			
699-B-17	A5333		5/31/50	10/7/97	10/7/97	9/24/93	126.04 ft	Subm.	Purge to Ground	No	6 in	8 in	103 ft	159.75 ft	SS		1	109 ft.	132 ft.
																	1	135 ft.	145 ft.
																	1	145 ft.	150 ft.
																	1	151 ft.	166 ft.
699-24-33	A5089		8/31/48	8/27/97	8/27/97	8/24/93	123.94 ft	Subm.	Purge to Ground	No	8 in						1	116 ft.	164 ft.
699-24-34A	A5090		2/9/87	10/15/97	10/7/97	8/24/93	133.82 ft	Pos. Disp.	Purge to Ground	No	4 in	6 in	122.5 ft	137.5 ft	SS	0.03 in			

A-24

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2003

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST			DTW	PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.						DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
699-25-33A	A5094		1/3/87		12/8/97	8/27/93	128.9 ft	Subm.	Purge to Ground	No	4 in	4 in	191 ft	201 ft	SS	0.01 in			
699-25-34A	A5095		7/14/86	11/12/96	12/8/97	6/25/91	130.53 ft	Subm.	Purge to Ground	No	4 in	5 in	117.9 ft	137.9 ft	SS	0.02 in			
699-25-34B	A5096		9/5/86	11/12/96	12/8/97	6/25/91	130.26 ft	Subm.	Purge to Ground	No	4 in	5 in	118.2 ft	138.2 ft	SS	0.02 in			
699-25-34C	A5097		4/16/87	6/29/90	12/8/97	8/27/93	135.48 ft	Pos. Disp.	Purge to Ground	No	4 in	6 in	124.2 ft	139.5 ft	SS	0.03 in			

ROUTINE WELL MAINTENANCE SCHEDULE

Program: RCRA

Fiscal Year: 2003

Quarter: 4

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN					PERFORATION		
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-N-73	A4716		10/31/91	3/1/94	5/21/98	10/18/93	73.56 ft	Pos. Disp.	Purge to Ground	No	6 in	4 in	65.4 ft	86.1 ft	SS	0.02 in			
299-E25-34	A4782		9/19/88	10/24/96	6/22/98	8/23/89	262.82 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	51.59 ft	271.59 ft	SS	0.02 in			
299-E25-36	A4784		9/19/88	11/9/95	7/31/98	2/6/90	307.05 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	96.74 ft	317.22 ft	SS	0.02 in			
299-E25-40	A4789		9/18/89	3/29/96	6/25/98	2/2/90	265.43 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	252 ft	273 ft	SS	0.01 in			
299-E25-41	A4790		9/22/89	12/1/93	7/7/98	9/15/93	270.78 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	55.33 ft	276.34 ft	SS	0.01 in			
299-E32-3	A4831		9/30/87	1/22/94	6/6/98	2/7/90	276.12 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	266.2 ft	286.2 ft	SS	0.02 in			
299-E33-28	A4852		11/6/87	3/1/94	6/10/98	2/6/90	263.68 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	55.67 ft	275.67 ft	SS	0.03 in			
299-E33-29	A4853		9/30/87	1/21/94	6/10/98	6/2/90	272.88 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	62.75 ft	282.75 ft	SS	0.03 in			
299-E33-30	A4855		9/30/87	11/15/95	6/16/98	2/6/90	263.1 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	255 ft	275 ft	SS	0.03 in			
299-E33-32	A4857		9/5/89	9/23/97	6/19/98	2/5/90	259.82 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	246.4 ft	267.4 ft	SS	0.01 in			
299-E33-33	A4858		8/29/89	10/7/97	6/17/98	2/6/90	240.07 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	227.3 ft	248.3 ft	SS	0.01 in			
299-E33-44	B8554		9/26/98			10/13/98	239.36	Pos. Disp.		No	4 in	4 in	238 ft	253 ft	SS	0.01 in			
299-W10-23	B8545		8/19/98				272	Pos. Disp.		No	4 in	4 in	25.78 ft	26.88 ft	SS	0.01 in			
299-W10-24	B8546		10/21/98				231.41	Pos. Disp.		No	4 in	4 in	32.94 ft	268.03 ft	SS	0.01 in			
299-W10-26	B8548		8/25/98				216.80	Pos. Disp.		Yes	4 in	4 in	17.04 ft	252.13 ft	SS	.010 in			
299-W11-31	A5472		3/4/92	4/22/96	7/31/98	12/58.29	n	Pos. Disp.		No	4 in	4 in	241.2 ft	261.2 ft	SS	0.02 in			
299-W14-13	B8549		8/31/98		215.8			Pos. Disp.		No	4 in	4 in	16.62 ft	251.73 ft	SS	.010 in			
299-W14-14	B8547		11/12/98		217.4			Pos. Disp.		No	4 in	4 in	16.98 ft	252 ft	SS	.010 in			
299-W15-40	B8550		9/10/98		218.08			Pos. Disp.		No	4 in	4 in	17.95 n	253.08 n	SS	.010 in			
299-W18-31	A4943		12/11/91	8/10/98	8/24/93	211.77	ft	Pos. Disp.		No	4 in	4 in	187.3 ft	222.3 ft	SS	0.01 in			
299-W19-41	B8551		9/23/98		220.35			Pos. Disp.		No	4 in	4 in	20.05 ft	255.14 ft	SS	.010 in			
299-W19-42	B8553		9/16/98		219.58			Pos. Disp.		No	4 in	4 in	20.28 ft	255.37 ft	SS	0.01 in			
299-W22-79	B8552		9/30/98	10/19/98		241.91		Pos. Disp.		No	4 in	4 in	242.7 ft	277.5 ft	SS	0.01 in			
899-23-34A	A5087		1/31/87	3/1/94	6/23/98	10/28/94	132.88 ft	Pos. Disp.	Purge to Ground	No	8 in	8 in	120.8 ft	136.1 ft	SS	0.03 in			
899-41-40	A5161		8/4/89	4/30/96	7/31/98	4/8/93	136.77 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	63.94 ft	174.3A	SS	0.01 in			
699-43-45	A5180		6/2/89	3/9/90	7/7/98	4/8/93	197.07 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	82.95 ft	203.35 ft	SS	0.01 in			

A-26

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: CERCLA

Fiscal Year: 1999

Quarter: 2

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				MTRL	SLOT SIZE	PERFORATION		
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	Int.			TOP	BOT.	
199-H3-2A	A4611		11/30/86	4/3/97		8/15/95	35.83 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	36 ft	51 ft	SS	0.02 in	1	36 ft.	51 ft.	
199-H3-2C	A4613		10/15/86	8/30/95		8/15/95	40 ft	Pos. Disp.	Contain	No	6 in	6 in	100 ft	110 ft	SS	0.01 in				
199-H4-3	A4629		5/31/74	4/23/98	5/8/92	1/15/97	45.12 ft	Pos. Disp.	Contain	No	6 in						1	34 ft.	55 ft.	
199-H4-8	A4639		5/31/86	7/12/96		6/12/90	44.16 ft	Pos. Disp.	Contain	No	6 in		40 ft	50 ft						
199-H4-10	A4614		9/30/86	9/7/95		9/1/95	28.93 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	23 ft	38 ft	SS	0.02 in				
199-H4-12C	A4618		10/3/86	9/8/95		9/6/95	39.18 ft	Pos. Disp.	Contain	No	6 in	6 in	72 ft	82 ft	SS	0.01 in				
199-H4-13	A4619		11/30/86	9/8/95		9/6/95	42.58 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	37 ft	52 ft	SS	0.02 in				
199-H4-15B	A4622	11/30/86		10/11/95		10/6/95	31.7 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	37 ft	42 ft	SS	0.02 in				
199-N-18	A4667	2/4/81	1	1/30/93		8/15/89	72.23 ft	Subm.	Contain	No	5 in	6 in	58.5 ft	79 ft	SS	0.01 in	1	12 ft.	78 ft.	
299-W14-9	A4915	6/30/81		4/25/97		8/29/94	234.85 ft	Subm.		No	6 in						1	416 ft.	440 ft.	
																	1	440 ft.	450 ft.	
																	2	464 ft.	470 ft.	
																	3	482 ft.	486 ft.	
299-W15-1	A7348		5/13/47	2/3/97		12/12/96	225.46 ft	Subm.		No	6 in						1	190 ft.	270 ft.	
299-W15-4	A4929	1/30/56		5/21/96		11/9/95	212.61 ft	Pos. Disp.		No	6 in						1	170 ft.	217 ft.	
299-W15-7	A5476			1/28/98		12/12/96	216.79 ft	Subm.			8 in						1	182 ft.	350 ft.	
299-W15-11	A5474	5/3/68		8/15/94		1/20/94	228.05 ft	Subm.		No	8 in						1	183 ft.	297 ft.	
299-W18-1	A5481	1/12/59		3/4/97		12/1/93	228.13 ft	Subm.		No	6 in						1	195 ft.	425 ft.	
299-W18-4	A7522	2/9/59		11/26/97			230.93 ft	Subm.		No	8 in	6 in	197 ft	254 ft	SS		1	200 ft.	278 ft.	
299-W19-20	A4949	6/11/86		10/12/94		4/30/91	244.72 ft	Subm.		No	6 in	6 in	231 ft	251 ft	SS	0.01 in				
699-39-79	A5151	9/7/48		4/25/96		2/21/91	214.91 ft	Subm.	Contain	No	8 in						1	195 ft.	210 ft.	
699-51-63	A5231	11/6/56		4/25/96		7/13/93	168.71 ft	Subm.	Purge to Ground	No	8 in						1	157 ft.	183 ft.	
699-70-68	A5319	7/31/54		9/16/91		2/26/91	126.2 ft	Subm.	Purge to Ground	No	8 in						1	126 ft.	147 ft.	
699-73-61	A5327	9/17/62		9/5/91		2/28/91	132.42 ft	Subm.	Purge to Ground	No	8 in	6 in	108.5 ft	148.5 ft	GALV	0.015 in	1	107 ft.	146 ft.	
699-78-62	A5332	5/16/57		11/4/92		2/26/91	73.88 ft	Subm.	Purge to Ground	No	8 in	6 in	87 ft	107 ft	GALV		1	70 ft.	120 ft.	

A-27

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: CERCLA

Fiscal Year: 1999

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN					PERFORATION		
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-H4-12B	A4617		11/30/86	9/7/95		8/24/95	39.83 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	45 ft	50 ft	SS	0.02 in			
199-H4-14	A4620		12/31/86	10/11/95		10/6/95	42.81 ft	Pos. Disp.	Contain	No	6 in	6 in	38 ft	53 ft	SS	0.02 in			
199-H4-15CS	A4625	Yes	12/16/86	9/24/96		1/15/97	31.69 ft	No Pump	Purge to Ground	No	2 in	2 in	78 ft	80 ft	SS	0.02 in			
199-H4-16	A4626		4/30/87	7/12/96		8/12/90	47.52 ft	Pos. Disp.	Purge to Ground	No	6 in		44.7 ft	59.7 ft					
199-H4-17	A4627		5/8/87	10/12/93		6/12/90	43.69 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	35 ft	45 ft	SS	0.02 in			
199-K-11	A4643		8/31/52	7/25/94	8/1/91	1/21/97	71.83 ft	Subm.	Purge to Ground	No	6 in						1	69 ft.	160 ft.
199-K-19	A4648		4/30/55	5/6/96	10/8/91	1/20/97	32.5 ft	Subm.	Purge to Ground	No	8 in						1	10 ft.	50 ft.
199-K-20	A4649		5/31/55	3/26/96	8/1/91	2/26/91	34.18 ft	Subm.	Contain	No	8 in						1	10 ft.	50 ft.
199-K-22	A4651		5/31/55	7/25/94	7/29/91	1/22/97	37.56 ft	Pos. Disp.	Contain	No	8 in						1	10 ft.	50 ft.
199-N-54	A4697		6/30/87	4/4/91		4/25/91	69.5 ft	Pos. Disp.	Contain	No	6 in	6 in	58 ft	73 ft					
199-N-64	A4708		11/19/87	10/21/96		3/28/90	64.2 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	54 ft	69 ft	SS	0.02 in			
199-N-67	A471	1	3/31/88	4/19/96	7/12/95	7/12/95	71.8 ft	Bladder	Contain	Yes	6 in	6 in	80.5 ft	76 ft	SS	0.02 in			
199-N-70	A471	3	6/1/88	7/21/94		4/25/91	64.52 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	89 ft	99 ft		0.01 in			
299-W15-18	A4922		8/4/87	8/30/94		8/26/93	231.12 ft	Pos. Disp.		No	4 in	4 in	208 ft	238 ft	SS	0.03 in			
299-W18-26	A4938		12/3/89	11/5/96		8/24/93	242.64 ft	Pos. Disp.		No	4 in	4 in	222.2 ft	243.3 ft	SS	0.01 in			
299-W18-27	A4939		5/7/91	-		8/24/93	234.08 ft	Pos. Disp.		No	4 in	4 in	16.61 ft	237.7 ft	SS	0.01 in			
299-W19-24	A4952		4/10/87	3/13/95		4/30/91	249.3 ft	Subm.		No	5 in	5 in	231 ft	251 ft	SS	0.01 in			
299-W19-26	A7747		4/1/87	2/3/97		1/24/97	246.2 ft	Subm.		No	5 in	5 in	228 ft	248 ft	SS				
299-W19-28	A4954		8/25/89	11/5/96		10/17/94	255.15 ft	Pos. Disp.		No	4 in						1	236 ft.	256 ft.
299-W19-29	A4955		8/25/89	9/29/94		4/19/91	254.02 ft	Pos. Disp.		No	4 in						1	235 ft.	255 ft.
299-W19-30	A7748		5/30/90	2/18/94		4/19/91	251.85 ft	Subm.		Yes	4 in	4 in	233.3 ft	253.3 ft	SS	0.01 in			
699-47-60	A5202		7/20/48	3/29/96	11/22/89	10/15/92	250.63 ft	Subm.	Purge to Ground	No	a in						1	250 ft.	277 ft.

A-28

BH-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: CERCLA

Fiscal Year: 1999

Quarter: 4

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN					PERFORATION		
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-D2-6	A4568		2/14/92			5/12/93	83.12 ft	Pos. Disp.	Contain	No	6 in	4 in	77.2 ft	98.3 ft	SS	0.01 in			
199-D5-13	A4570		11/26/91	4/1/97		12/16/96	86.34 ft	Pos. Disp.	Contain	No	4 in	4 in	76.3 ft	97 ft	SS	0.01 in			
199-D5-14	A4571		3/27/92	6/18/97		5/12/93	85.86 ft	Pos. Disp.	Contain	No	4 in	4 in	77.1 ft	98.2 ft	SS	0.01 in			
199-D5-15	A4572		3/18/92	6/18/97		8/23/93	85.36 ft	Pos. Disp.	Contain	No	4 in	4 in	77.1 ft	98.2 ft	SS	0.01 in			
199-D5-16	A4573		3/20/92	6/18/97		5/12/93	86.39 ft	Pos. Disp.	Contain	No	4 in	4 in	77.1 ft	98.2 ft	SS	0.01 in			
199-D5-17	A4574		3/18/92	6/20/94		10/16/93	82.23 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	78.99 ft	99.8 ft	SS	0.01 in			
199-D5-18	A4575		2/24/92	8/17/94		5/12/93	80.4 ft	Pos. Disp.		No	4 in	4 in	68.1 ft	93.5 ft	SS	0.01 in			
199-D5-19	A4576		2/18/92	8/17/94		5/12/93	77.73 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	74.8 ft	94.6 ft	SS	0.01 in			
199-D5-20	A4577		2/24/92			5/12/93	82.87 ft	Pos. Disp.	Purge to Ground	No	6 in	4 in	76.2 ft	97 ft	SS	0.01 in			
199-D8-54B	A4583		2/10/92			5/12/93	59.72 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	129.9 ft	140.5 ft	SS	0.01 in			
199-D8-55	A4584		2/11/92			5/12/93	56.73 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	48.6 ft	69.4 ft	SS	0.01 in			
199-H4-45	A4631		3/11/92			8/10/93	40.2 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	32.2 ft	52.8 ft	SS	0.01 in			
199-H4-47	A4633		2/26/92			8/10/93	46.87 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	38.8 ft	59.6 ft	SS	0.01 in			
199-H4-48	A4634		3/30/92	12/7/92		8/10/93	47.83 ft	Pos. Disp.	Contain	No	4 in	4 in	39 ft	59.8 ft	SS	0.01 in			
199-H4-49	A4635		3/31/92			9/13/93	45.2 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	38 ft	53.7 ft	SS	0.01 in			
199-H6-1	A4642		3/13/92			8/10/93	41.28 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	33.9 ft	54.7 ft	SS	0.01 in			
199-K-18	A4647		10/31/94	7/25/94	10/8/91	1/20/97	21.24 ft	Pos. Disp.	Purge to Ground	No	8 in						1	18 ft.	60 ft.
199-K-31	A4656		5/13/86	7/25/94	4/13/92	1/8/92	24.54 ft	Subm.	Purge to Ground	No	6 in	6 in	28 ft	49.5 ft	SS	0.02 in			
299-W18-30	A4942		11/14/91			8/24/93	221.45 ft	Pos. Disp.		No	4 in	4 in	197.5 ft	234.3 ft	SS	0.02 in			
699-91-46A	A5354		3/19/92	7/12/96		3/30/93	31.62 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	23 ft	43.8 ft	SS	0.01 in			
699-93-48A	A5356		2/21/92	7/12/96		3/30/93	53.01 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	41.2 ft	62 ft	SS	0.01 in			
699-96-43	A5357		3/17/92	7/12/96		3/29/93	41 ft	Pos. Disp.	Contain	No	4 in	4 in	32.4 ft	48.5 ft	SS	0.01 in			

A-29

ROUTINE WELL MAINTENANCE SCHEDULE

Program: CERCLA

Fiscal Year: 2000

Quarter: I

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	In.	TOP	BOT.
199-D5-12	A4569		8/19/60	7/21/94	5/6/92	1/22/97	83.43	ft Subm.	Contain	NO	8 in						1	35 ft.	90 ft.
199-H4-5	A4636		5/11/83	11/29/93	5/8/92	1/16/97	40.63	ft Pos. Disp.	Contain	NO	5 in	5 in	32.2 ft	44 ft	SS	0.02 in			
199-H4-46	A4632			4/24/92		8/10/93	46.07	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	38.7 ft	59.5 ft	SS	0.01 in			
199-H5-1A	A4641		4/17/92	3/1/94		8/10/93	40.18	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	34.8 ft	50.9 ft	SS	0.01 in			
199-K-21	A4650		5/31/55	3/19/96	6/24/92	1/20/97	34.31	ft Subm.	Purge to Ground	No	8 in						1	10 ft.	50 ft.
199-K-27	A4653		9/1/79	3/12/96	7/10/92	1/21/97	71.92	ft Subm.	Purge to Ground	No	8 in						1	65 ft.	85 ft.
199-K-32A	A4657		7/21/92	3/1	2/93	2/2/93	53.72	A Pos. Disp.	Purge to Ground	No	4 in	4 in	44.7 ft	64.7 ft	SS	0.01 in			
199-K-32B	A4658		8/25/92	10/28/93		8/12/93	48.26	R Pos. Disp.	Purge to Ground	No	4 in	4 in	157 ft	167 ft	SS	0.01 in			
199-K-33	A4659			8/10/92		8/11/93	55.13	A Pos. Disp.	Purge to Ground	No	4 in	4 in	45.8 ft	65.8 ft	SS	0.01 in			
199-K-35	A4661		8/21/92	3/19/93	2/4/93	2/4/93	97.9	ft Pos. Disp.	Contain	No	4 in	4 in	88.6 ft	108.6 ft	SS	0.01 in			
199-K-36	A4662		8/24/92	3/1 2/93		2/4/93	96.22	ft Pos. Disp.	Contain	No	4 in	4 in	89 ft	109 ft	SS	0.01 in			
199-K-37	A4663			8/4/92		8/23/93	53.08	ft Pos. Disp.	Purge to Ground	No	4 in	4 in	43.3 ft	63.3 ft	SS	0.01 in			
199-N-14	A4664		4/30/69	10/23/96	8/12/92	8/7/95	67.08	ft Pos. Disp.	Contain	No	8 in						1	60 ft.	78 ft.
199-N-16	A4665		2/28/81	1/30/93	8/13/92	8/15/89	68.1	ft Pos. Disp.	Contain	No	8 in						1	12 ft.	78 ft.
199-N-17	A4666		1/31/81	3/24/94	8/12/92	8/15/89	74.64	ft Subm.	Contain	No	8 in						1	12 ft.	83 ft.
199-N-21	A4671		1/31/81	1/30/93	8/13/92	4/25/91	70.66	ft Subm.	Purge to Ground	No	8 in						1	12 ft.	78 ft.
199-N-27	A4676		8/31/83	11/29/93	8/12/92	4/25/91	59.33	ft Subm.	Contain	No	8 in						1	32 ft.	69 ft.
199-N-75	A4718		7/1	3/92	7/1	4/94	-0.02	ft Pos. Disp.	Contain	No	4 in	4 in	64.4 ft	84.8 ft	SS	0.01 in			
199-N-76	A4719		5/5/92	7/21/94		8/23/93	75.79	ft Pos. Disp.	Contain	No	4 in	4 in	61 ft	81.4 ft	SS	0.01 in			
199-N-80	A4720					8/23/93	73.64	ft Pos. Disp.	Contain	No	4 in	4 in	110.6 ft	120.6 ft	SS	0.005 in			
299-W1	A7289		10/1/92	7/23/97	2/5/93	2/5/93	258.81	ft Subm.	No	4 in	4 in	242 ft	279 ft	SS	0.01 in				
899-97-51A	A5362		10/4/93	4/13/92	1/20/92	1/20/92	19.58	ft Subm.	Contain	NO	8 in	8 in	.16 ft	39 ft	SS		1	12 ft.	39 ft.

A-30

BHI-01265
Rev. 0

ROUTINE WELL MAINTENANCE SCHEDULE

Program: CERCLA

Fiscal Year: 2000

Quarter: 2

WELL NAME	WELL ID	PIEZO	LAST				DTW (PUMP TYPE)	WATER CONT. REQ.	RPT	SCREEN				PERFORATION				
			DRILL DATE	MAINT.	ROUTINE MAINT.	INSPEC.				CASING SIZE	DIAM	TOP	BOT.	MTRL	S L O SIZE	INT TOP	BOT.	
199-K-23	A4652		2/28/56	11/4/96	7/21/93	6/18/93	69.77 ft	Pos. Disp.	Purge to Ground	No	8 in					1	65 ft.	80 ft.
199-K-106A	A9842		2/16/94			2/17/95	74.37 ft	Pos. Disp.	Contain	Yes	4 in	4 in	70.06 ft	91.1 ft	SS	0.02 in		
199-K-107A	A9843		4/15/94			2/17/95	75.12 ft	Pos. Disp.	Contain	No	4 in	4 in	71.63 ft	92.34 ft	SS	0.01 in		
199-K-108A	A9844		4/6/94			2/17/95	74.55 ft	Pos. Disp.	Contain	No	4 in	4 in	69.35 ft	89.7 ft	SS	0.01 in		
199-K-109A	A9828		7/14/94	11/11/96		2/17/95	73.63 ft	Pos. Disp.	Contain	Yes	4 in	4 in	69.6 ft	89.8 ft	SS	0.02 in		
199-K-110A	A9829		5/5/94	7/21/95		2/17/95	71.99 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	68.65 ft	89.7 ft	SS	0.04 in		
199-K-111A	A9830		6/29/94	7/21/95		2/17/95	68.45 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	64.66 ft	84.7 ft	SS	0.04 in		
199-N-2	A4669		6/30/64	10/21/96	4/19/93	4/26/91	72.73 ft	Subm.	Contain	No						1	35 ft.	120 ft.
199-N-3	A4679		6/30/64	1/14/96	4/19/93	4/26/91	72 ft	Subm.	Contain	No	8 in					1	34 ft.	95 ft.
199-N-32	A4681		9/30/83	11/29/93	4/5/93	4/25/91	72.45 ft	Subm.	Contain	No	6 in	8 in	44 ft	80 ft	S S T	in		
199-N-50	A4693		7/24/85	11/29/93	12/28/92	1/9/92	77.73 ft	Subm.	Purge to Ground	No	8 in	7 in	66 ft	86 ft	SS	0.02 in		
199-N-51	A4694		7/9/85	11/1/29/93	12/28/92	1/9/92	77.255 ft	Subm.	Purge to Ground	No	8 in	7 in	66 ft	86 ft	SS	0.02 in		
199-N-81	A5443		4/20/93	9/8/95	9/8/95	4/18/95	73.98 ft	Pos. Disp.	Contain	No	4 in	4 in	69.7 ft	89.8 ft	SS	0.02 in		
199-N-92A	A9878		10/31/94	4/10/95		4/4/95	10.46 ft	No Pump	Contain	No	4 in	4 in	10.23 A	30.28 A	SS	0.01 in		
199-N-96A	A9882		10/24/94	4/10/95		4/4/95	50.83 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	14.5 ft	34.5 ft	SS	0.01 in		
199-N-99A	A9910		9/28/94	4/10/95		4/4/95	12 ft	Pos. Disp.	Contain	Yes	4 in	4 in	8.5 ft	28.5 ft	SS	0.01 in		
299-W15-31A	B2471		9/26/95	11/5/96			226.92 ft			Yes		8 in	206.9 ft	252.9 ft	SS	0.02 in		
299-W19-34A	A9517		5/18/94			9/16/94	254.85 ft	Pos. Disp.		No	4 in	6 in	324.2 ft	339.6 ft	SS	0.01 in		
299-W19-35	A9515		4/20/94			9/16/94	249.96 ft	Pos. Disp.		No	4 in	6 in	70.01 ft	239.94 ft	SS	0.02 in		
299-W19-36	B2461		9/1/95	7/23/97			248.29 ft	Subm.		No	8 in	8 in	244.8 ft	298.8 ft	SS	0.045 in		
299-W19-37	B2465		8/28/95	5/6/97			253.18 ft			No	4 in	4 in	243 ft	263 ft	SS	0.04 in		
299-W19-38	B2463		8/15/95	9/30/96			235.17 ft	Subm.		No	4 in	4 in	38.71 ft	258.73 ft	SS	0.02 in		

A-31

ROUTINE WELL MAINTENANCE SCHEDULE

Program: CERCLA

Fiscal Year: 2000

Quarter: 3

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN					PERFORATION	
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP
199-D4-1	B2895		10/31/96			4/4/97	83.69 ft	Pos. Disp.	Contain	No	10 in	6 in	75 ft	95 ft	SS	0.06 in		
199-D8-4	A4579		11/13/91	12/12/96	12/12/96	12/16/96	84.21 ft	Pos. Disp.	Purge to Ground	No	3 in	3 in	74 ft	94 ft	SS	0.01 in		
199-D8-5	A4580		10/29/91	12/12/96	12/12/96	12/16/96	69.12 ft	Pos. Disp.	Contain	No	3 in	3 in	63 ft	83 ft	SS	0.01 in		
199-D8-68	B2772		8/5/96	4/3/97			60.52 ft		Contain	No	6 in	6 in	48 ft	73 ft	SS	0.06 in		
199-D8-69	B2773		8/20/96	4/3/97			43.3 ft	Subm.	Contain	No	6 in	6 in	37 ft	57 ft	SS	0.06 in		
199-D8-70	B2774		8/22/96	9/12/97			50.88 ft	No Pump	Contain	No	6 in	6 in	41 ft	71 ft	SS	0.04 in		
199-D8-71	B2775		8/9/96				56.13 ft		Contain	No		6 in	46 ft	76 ft	SS	0.06 in		
199-H4-4	A4630		6/30/83	4/11/97	4/11/97	1/15/97	40.06 ft	Pos. Disp.	Contain	No	6 in	6 in	33 ft	43 ft			33 ft.	43 ft.
199-H4-6	A4637		5/31/83	4/11/97	4/11/97	1/15/97	41.97 ft	Pos. Disp.	Purge to Ground	No	6 in	6 in	39 ft	49 ft	SS	0.02 in		
199-H4-9	A4640		9/30/86	4/1/97	3/4/96	3/13/96	43 ft	Pos. Disp.	Contain	No	4 in	6 in	38 ft	46 ft	SS	0.02 in		
199-H4-18	A4628		5/31/87	4/11/97	4/11/97	6/12/90	46.39 ft	Pos. Disp.	Contain	No	6 in	6 in	40 ft	50 ft	SS	0.02 in		
199-H4-63	B2776		7/26/96	4/3/97			43.96 ft	Subm.	Purge to Ground	No	6 in	6 in	36.3 ft	56.3 ft	SS	0.06 in		
199-H4-64	B2777		7/31/96	4/3/97			35.67 ft	Subm.	Purge to Ground	No	6 in	6 in	21.8 ft	41.8 ft	SS	0.04 in		
199-K-112A	B2799	--	9/18/96	4/10/97			27.5 ft	Subm.	Purgeto Ground	No	6 in	6 in	20.7 ft	45.7 ft	SS	0.04 in		
199-K-114A	B2801		9/30/96	4/10/97			26.13 ft	Subm.	Contain	No	6 in	6 in	21.03 ft	36.03 ft	SS	0.06 in		
199-K-117A	B2804		10/17/96				30.6 ft	Subm.	Contain	No	10 in	6 in	28 ft	68 ft	SS	0.04 in		
299-W15-16	A4920		9/10/87	8/21/97	8/21/97	10/27/95	230.69 ft	Pos. Disp.		No	4 in	4 in	2208 ft	238 ft	SS	0.03 in		
299-W15-38	B2754		5/17/96				214.18 ft	Subm.		Yes		4 in	205.1 ft	225.12 ft	SS	0.04 in		
299-W15-39	B2755		5/23/96	8/4/97			208.54 ft	Subm.		Yes		4 in	199.6 ft	219.6 ft	SS	0.02 in		
299-W18-32	A5441		7/29/92		8/4/97		221.92 ft	Pos. Disp.		No	4 in	4 in	204.6 ft	224.6 ft	SS	0.01 in		
299-W19-23	A7745		3/24/87	7/23/97	7/23/97	4/19/91	251.55 ft	Subm.		No	5 in	5 in	233 ft	255 ft	SS	0.01 in		
299-W19-40	B2464		8/21/95	2/3/97			242.68 ft	Subm.		No	4 in	4 in	30.77 ft	250.77 ft	SS	0.04 in		

A-32

ROUTINE WELL MAINTENANCE SCHEDULE

Program: CERCLA

Fiscal Year: 2000

Quarter: 4

WELL NAME	WELL ID	PIEZO	DRILL DATE	LAST				PUMP TYPE	WATER CONT. REQ.	RPT	CASING SIZE	SCREEN				PERFORATION			
				MAINT.	ROUTINE MAINT.	INSPEC.	DTW					DIAM	TOP	BOT.	MTRL	SLOT SIZE	Int.	TOP	BOT.
199-D3-2	B8074		9/2/97				77.4	Subm.	Purge to Ground	No		8 in	82.1 ft	102.1 ft	SS	0.02 in			
199-D4-13	B8071		9/2/97	12/5/97			76.78	Subm.	Contain	NO		6 in	71.8 ft	91.8 ft	SS	0.04 in			
199-D4-14	B8072		9/2/97	12/5/97			78.03	Subm.	Contain	NO		8 in	76.08 ft	96.12 ft	SS	0.02 in			
199-D4-15	B8073		9/2/97				78.08	Subm.	Contain	No		6 in	77.64 ft	97.64 ft	SS	0.04 in			
199-K-30	A4655		10/30/79	11/4/96	4/3/98	1/21/97	70.62 ft	Subm.	Purge to Ground	No	6 in	5 in	67 ft	87 ft	SS	0.01 in			
199-K-34	A4680		8/20/92	3/12/93	4/15/98	2/4/93	75.96 A	Pos. Disp.	Purge to Ground	No	4 in	4 in	66.9 ft	86.9 ft	SS	0.01 in			
199-K-125A	B8559		8/10/98					Subm.			6 in	6 in	32 ft	72 ft	SS	.020 in			
199-N-74	A4717		8/22/91	2/18/94	5/21/98	8/23/93	66.44 ft	Pos. Disp.	Purge to Ground	No	4 in	4 in	59 ft	79.3 ft	SS	0.01 in			
299-W15-15	A4919		9/2/87	8/25/97	8/25/97	8/24/93	241.79 ft	Pos. Disp.		No	4 in	4 in	223 ft	253 ft	SS	0.03 in			
299-W18-21	A4933		7/29/87	1/19/96	3/20/98	8/24/93	212.37 ft	Pos. Disp.		No	4 in	4 in	195.5 ft	225.5 ft	SS	0.03 in			
299-W18-24	A4936		8/10/87	12/19/94	5/21/98	5/10/94	229.9 ft	Pos. Disp.		No	4 in	4 in	205.5 ft	235.5 ft	SS	0.03 in			