

HDD PIPE STRING LAUNCH PLAN

1. String, Weld And Test Pipe.
2. Attach Floatation Devices To Pipe String Before Or During Launch Depending On The Type Of Float Used.
3. Install Rollers In Tidal Area During Low Tide (This Is Entirely A Rock Beach Area. There Is No Vegetation).
4. Remove Or Dispose Of Driftwood If Necessary.
5. Attach Pipe String To Pull Vessel Offshore.
6. Slowly Tow The Pipeline Out To Sea.
7. Remove Rollers From Tidal Area During Next Low Tide (In Daylight).
8. Restore Beach Area.
9. Replace Concrete Barriers Near Beach Area.

Source: Georgia Strait Crossing Pipeline, LP 2003



FIGURE 2-2

HDD PIPE STRING LAUNCH PLAN

